BCWMC Capital Improvement Project Status – November 2020				
Feasibility Study	In Design/Bidding	In Construction	Completed	
2020 ML-21  Jevne Park Stormwater  Improvement Project  Medicine Lake  Study proposal by Commission Engineer approved July 2018.  Study approved April 2019.  Project ordered Sept 2019.  No agreement executed to date.	2020 BC-5 Bryn Mawr Meadows Water Quality Improvement Project Minneapolis  Draft study presented October 2018. Final study approved January 2019. Project ordered Sept 2019. Design expected 2021; construction 2022. Clean Water Fund grant awarded.	2013 NL-2 Four Season Area Water Quality Project/Agora Development Plymouth Original Agora redevelopment project cancelled. Dominium now planning to redevelop with same "above and beyond" pollutant removals proposed. Project plans approved April 2020. Agreements approved May 2020. Construction expected 2021.	2014 BC-7 Briarwood/Dawnview Water Quality Improvement Project Golden Valley  40 lbs TP 23 tons TSS	
ML-20 Mt. Olivet Stream Restoration  Project  Plymouth  Feasibility study proposal approved August 2019. Public open house Feb 12, 2020. Feasibility study approved May 2020.		2014 SL-3 Schaper Pond Diversion Project Golden Valley  Project constructed 2016-2017. Project monitoring in progress. Carp survey & mgmt. recommendations report Oct 2019. Recommendations to be implemented thru SL-8.	2012 CR -M  Main Stem Restoration Project, Wirth Park Minneapolis  60 lbs TP 105,000 lbs TSS	
BC-7 Bassett Creek Main Stem Lagoon Dredging Project Minneapolis  Feasibility study proposal approved July 2019. Public open house Feb 27, 2020. Feasibility study approved June 2020.		2017 CR-M Main Stem Bassett Creek Streambank Erosion Repair Project Minneapolis  50% Designs approved: August 2017 90% Designs approved: October 2017 Bidding process complete Construction planned for winter 2019/2020. Project scope revised due to access issues Sept/Oct 2019. Construction expected winter 2020.	2012 THW-4  Wirth Lake Outlet Structure  Golden Valley  Resulted in removal of lake from impaired waters list.  55 lbs TP	
PL-7 Parkers Lake Drainage Improvement Project Plymouth  Feasibility study proposal approved August 2019. Public open house Feb 12, 2020. Feasibility study approved May 2020.		2015 TW-2 Twin Lake Alum Treatment Golden Valley  First treatment in May 2015. Results from the first treatment were presented in June 2018. Second treatment date TBD.	North Branch Bassett Creek Restoration Project, 200 Feet Upstream of Douglas Drive to 32nd Avenue North Crystal  68 lbs TP 119,000 lbs TSS	
ML-12 Medley Park Stormwater Treatment Facility Golden Valley  Feasibility Study Proposal approved August 2020.		2019 WST-2 Westwood Lake Water Quality Improvement Project St. Louis Park  Feasibility Study approved May 2018 90% Designs approved Aug 2018 BCWMC educational sign development is finalized. Nature center groundbreaking April 2019. Most construction completed summer 2020.	2011 CR-M Main Stem Restoration Project, Wisconsin Ave to 10th Ave and Duluth St to the Crystal Border Golden Valley 60 lbs TP 105,000 lbs TSS	
BC-2, 3, 8, 10  DeCola Pond – Wildwood Park  – SEA School Flood Storage  Project  Golden Valley  Feasibility Study Proposal approved August 2020.		2019 BC-2, 3, 8  DeCola Ponds B & C Improvement  Project  Golden Valley  Study approved: May 2018  Agreement with GV signed Aug 2018.  50% Design Plans approved at  February 2019 meeting. 90% plans to  Commission April 2019. Construction bid opening was June 26. Construction largely completed spring 2020; veg restoration underway summer 2020.	2010 PC-1 Plymouth Creek Restoration Project, Medicine Lake to 26 <sup>th</sup> Ave. Plymouth 180 lbs TP 180 Tons TSS	
		2020 CL-3 Crane Lake Improvement Project Minnetonka  Commission discussed draft study September 2018. Final feasibility study approved March 2019. 90% design plans presented May 2019. Officially ordered project & entered agreement w/ MTKA Sept 2019. Construction 2019 and 2020.	2010 CR-M Main Stem Restoration Project Golden Valley-Crystal Border to Regent Ave. Golden Valley 96 lbs TP; 100 tons TSS	

Sweeney Lake Water Quality Improvement Project Golden Valley With 319 grant funds, perform alum treatment in lake and carp removal and management in Schape Pord and Sweeney Lake. Project ordered Sept 2019. Grant agreement executed Jan 2020. Open house held April 2020. Carp removal summer 2020; alum treatment fall 2020.  Northwood Lake Improvement Project New Hope; 22 lbs 1P  2015 CHAI  Northwood Lake Improvement Project New Hope; 22 lbs 1P  2016 NIL-1  Northwood Lake Improvement Project New Hope; 22 lbs 1P  2016 CHAI  Sassett Creek Main Stem Restoration Project 10th Avenue to Duluth Street Golden Valley Project constructed 2015-2016. Vegetation mymt. through 2018. 80 lbs 1P + 170,000 lbs 175  2017 CREP Phymouth Creek Restoration Project, Annapols Lane Lo 2,500 feet Unstream Phymouth Soft Designs: August 2017 99% Designs: August 2017 99% Designs: August 2017 Construction completed May 2018. Vegetation establishment and some repairs thru 2019. 52 lbs 1P + 99,080 0755 Final grant/project report this month. 2018 RCP-2 Bassett Creek Park Pond Phase L Dredding Project: Winnesta Pond Crystal Design began: Oct 2017 50% plans approved: April 2018 Ook plans approved: April 2018 Ook plans approved: April 2018 Ook plans approved: April 2019 Ook dexavation completed Mark 2019 Ook plans approved: April 2019 Ook plans approved: April 2019 Ook plans approved: April 2019 Ook dexavation completed Mark 2019 Ook plans approved: April 2019 Ook dexavation completed Mark 2019 Ook dexavation compl			
Sweeney Lake Water Quality Improvement Project Golden Valley With 319 grant funds, perform alum treatment in Jake and carp removal and management in Schaper Pond and Sweeney Lake. Project ordered Sept 2019. Grant agreement executed Jan 2020. Open house held April 2020. Carp removal summer 2020. alum treatment fall 2020.  Northwood Lake Improvement Project New Hope; 22 lbs TP 2015. Gra.M  Bassett Creek Main Stem Restoration Project: John Avenue to Dubuth Street Golden Valley Project constructed 2015-2016. Vegetation mgmt. through 2018. 80 lbs TP +170.000 lbs TSs 80 lbs TP +170.000 lbs TSs 2017. Gra. Plymouth Creek Restoration Project, Annapolis Lane to 2,500 feet Upstream Phymouth Soft Designs: June 2017 90% Designs: June 2017 Construction completed May 2018. Vegetation establishment and some repairs thru 2019. 5 2 lbs TP +0,800 TSS Final grant project report this month. 2018. Grant Springer Crystal Design began: Oct 2017 Soft plans approved: June 2018 Contamination discovered April 2018 Golden Valley; 40 lbs TP Soft plans approved: June 2018 Agreement w/ City amended Mar 2019 Pondexavotion completed March 2019. Pondexavotion com		2020 SL-8	2016 BC-4
mprovement Project Golden Valley With 319 grant funds, perform alum treatment in lake and carp removal and management in Schaper Pond and Sweeney Lake. Project ordered Sept 2019. Grant agreement executed Jan 2020. Open house held April 2020. Carp removal summer 2020; alum treatment fall 2020.    Northwood Lake Improvement Project   Northwood Lake Improved Lake Improv			
Golden Valley  With 319 grant funds, perform allum treatment in lake and carp removal and management in Schaper Pond and Swenceny Lake. Project ordered Sept 2019. Grant agreement executed Jan 2020. Open house held April 2020.  Carp removal summer 2020, alum treatment fall 2020.  Northwood Lake Improvement Project New Hope; 22 lbs TP 2015 CRAM  Bassett Creek Main Stem Restoration Project: 10th Avenue to Dubuth Street Original Project Constructed 2015-2016. Vegetation mgmt. through 2018. 80 lbs TP + 170,000 lbs TSS 2017 CRAM  Phymouth Creek Restoration Project; Annaeolis Lane to 2.500 feet Unstream Phymouth 50% Designs: June 2017 Construction Completed May 2018. Vegetation establishment and some repairs through 2018. Solis TP + 170,000 lbs TSS Final grant 2019. 5 2 lbs TP + 170,000 lbs TSS Final grant 2019. Solis TP + 170			
With 319 grant funds, perform alum treatment in lake and carp removal and management in Schaper Pond and Sweeney Lake. Project ordered Sept 2019. Grant agreement executed Jan 2020. Ogen house held April 2020.  Carp removal summer 2020; alum treatment fall 2020.  Which was a service of the s			Golden vancy, 10 103 11
treatment in lake and carp removal and management in Schaper Prond and Sweeney Lake. Project ordered Sept 2019. Grant agreement executed Jan 2020. Open house held April 2020.  Carp removal summer 2020; alum treatment fall 2020.		Golden valley	
treatment in lake and carp removal and management in Schaper Prond and Sweeney Lake. Project ordered Sept 2019. Grant agreement executed Jan 2020. Open house held April 2020.  Carp removal summer 2020; alum treatment fall 2020.		Mark 240 const for the conference of	
and management in Schaper Pond and Sweeney Lake. Project ordered Sept 2019. Grant agreement executed Jan 2020. Open house held April 2020. Carp removal summer 2020, alum treatment fall 2020.    Northwood Lake Improvement Project New Hope; 22 lbs TP 2015 CR-MI Bassett Creek Main Stem Restoration Project: 10th Avenue to Duluth Street Golden Valley Project constructed 2015-2016. Vegetation mgmt. through 2018. 80 lbs TP + 170,000 lbs TSS 2017 CR-P Plymouth Creek Restoration Project. Annapolis Lane to 2,500 feet Upstream Plymouth 50% Designs: June 2017 90% Designs: August 2017 Construction completed May 2018. Vegetation establishment and some repairs thru 2019. 52 lbs TP + 90,800 TSS Final grant/project report this month. 2018 BCP-2 Bassett Creek Park Pond Phase I Dredging Project. Winnesta Pond Crystal Design began: Oct 2017 50% plans approved: June 2018 Contamination discovered Feb 2019 Agreement v/ City amended May 2019 Pond exeavation completed March 2019. Native buffer establishment acompleted March 2019 Agreement v/ City amended Mar 2019 Pond exeavation completed March 2019. Native buffer establishment 2019 - 2023.		=	
Sweeney Lake. Project ordered Sept 2019. Grant agreement executed Jan 2020. Open house held April 2020. Carp removal summer 2020, alum treatment fall 2020.		•	
2019. Grant agreement executed lan 2020. Open house held April 2020. Carp removal summer 2020, alum treatment fall 2020.  2016 NL-1 Northwood Lake Improvement Project New Hope; 22 lbs TP 2015 CR-M Bassett Creek Main Stem Restoration Project: 10th Avenue to Duluth Street Golden Valley Project constructed 2015-2016. Vegetation mgmt. through 2018. 80 lbs TP + 170,000 lbs TSS 2017 CR-P Plymouth Creek Restoration Project, Annapolis Lane to 2,500 feet Upstream Plymouth S0% Designs: June 2017 90% Designs: June 2018 2018 BCP-2 Bassett Creek Park Pond Phase I Dredging Project: Winnetka Pond Crystal Design Degan: Oct 2017 50% plans approved: June 2018 Contamination discovered Feb 2019 Agreement W (dry amended Mar 2019) Pond excavation completed March 2019. Native buffer establishment 2019 – 2023.			
2020. Open house held April 2020. Carp removal summer 2020; alum treatment fall 2020.  2016 NL-1 Northwood Lake Improvement Project New Hope, 22 lbs TP 2015 CR-M Bassett Creek Main Stem Restoration Project: 10th Avenue to Duluth Street Golden Valley Project constructed 2015-2016. Vegetation mgmt. through 2018. 30 lbs TP + 170,000 lbs TSS 2017 CR-P Plymouth Creek Restoration Project, Annapolis Lane to 2,500 feet Upstream Plymouth 50% Designs: June 2017 90% Designs: June 2017 Construction completed May 2018. Vegetation establishment and some repairs thru 2019. 52 lbs TP + 90,800 TSS Final grant/project report this month. 2018 BCP-2 Bassett Creek Park Pond Phase I Dredging Project: Winnetka Pond Crystal  Design began: Oct 2017 50% plans approved: April 2018 90% plans approved: June 2018 Contamination discovered Feb 2019 Agreement wy city amended Mar 2019 Pond excavation completed Mar 2019 Pond excavation completed Mar 2019 Pond excavation completed March 2019 Pond excavation completed Mar 2019 Native buffer establishment 2019 – 2023. Final report (not including buffer)		,	
Carp removal summer 2020; alum treatment fall 2020.    Northwood Lake Improvement Project New Hope; 22 lbs TP		2019. Grant agreement executed Jan	
treatment fall 2020.    Northwood Lake Improvement Project New Hope; 22 lbs TP		2020. Open house held April 2020.	
2016 NL-1 Northwood Lake Improvement Project New Hope; 22 lbs TP  2015 CR-M  Bassett Creek Main Stem Restoration Project: 10th Avenue to Duluth Street Golden Valley Project constructed 2015-2016. Vegetation mgmt. through 2018. 80 lbs TP +170,000 lbs TSS 2017 CR-P Plymouth Creek Restoration Project, Annapolis Lane to 2,500 feet Dustream Plymouth 50% Designs: June 2017 90% Designs: August 2017 Construction completed May 2018. Vegetation establishment and some repairs thru 2019. 52 lbs TP +90,800 TSS Final grant/project report this month. 2018 8CP-2 Bassett Creek Park Pond Phase I Dredging Project: Winnetka Pond Crystal  Design began: Oct 2017 50% plans approved: April 2018 90% plans approved: June 2018 Contamination discovered Feb 2019 Agreement w/ city amended Mar 2019 Pond exavation completed March 2019. Native buffer establishment 2019 - 2023. Inail report (not including buffer)		Carp removal summer 2020; alum	
Northwood Lake Improvement Project New Hope; 22 lbs TP  2015 CR-M Bassett Creek Main Stem Restoration Project: 10th Avenue to Duluth Street Golden Valley Project constructed 2015-2016. Vegetation mgmt, through 2018. 80 lbs TP + 170,000 lbs TSS 2017 CR-P Plymouth Creek Restoration Project, Annapolis Lane to 2,500 feet Upstream Plymouth 50% Designs: June 2017 90% Designs: June 2017 90% Designs: June 2017 Construction completed May 2018. Vegetation establishment and some repairs thru 2019. 52 lbs TP + 90,800 TSS Final grant/project report this month. 2018 BCP-2 Bassett Creek Park Pond Phase I Dredging Project: Winnetka Pond Crystal Design began: Oct 2017 50% plans approved: April 2018 90% plans approved: April 2018 90% plans approved: June 2018 Contamination discovered Feb 2019 Agreement W, city amended Mar 2019 Pond excavation completed March 2019 Pond		treatment fall 2020.	
Northwood Lake Improvement Project New Hope; 22 lbs TP  2015 CR-M Bassett Creek Main Stem Restoration Project: 10th Avenue to Duluth Street Golden Valley Project constructed 2015-2016. Vegetation mgmt. through 2018. 80 lbs TP + 170,000 lbs TSS 2017 CR-P Plymouth Creek Restoration Project. Annapolis Lane to 2,500 feet Upstream Plymouth 50% Designs: June 2017 90% Designs: June 2017 90% Designs: June 2017 Construction completed May 2018. Vegetation establishment and some repairs thru 2019. 52 lbs TP + 90,800 TSS Final grant/project report this month. 2018 BCP-2 Bassett Creek Park Pond Phase I Dredging Project: Winnetka Pond Crystal Design began: Oct 2017 50% plans approved: April 2018 90% plans approved: June 2018 Contamination discovered Feb 2019 Agreement W, city amended Mar 2019 Pond excavation completed March 2019 Pond excavation completed March 2019 Pond excavation completed March 2019 Native buffer establishment 2019 – 2023. Final report (not including buffer)			
New Hope; 22 lbs TP  2015 CR-M  Bassett Creek Main Stem Restoration Project: 10th Avenue to Duluth Street Golden Valley Project constructed 2015-2016. Vegetation mgmt. through 2018. 80 lbs TP + 170,000 lbs TSS  2017 CR-P Plymouth Creek Restoration Project, Annapolis Lane to 2,500 feet Upstream Plymouth 50% Designs: June 2017 90% Designs: August 2017 Construction completed May 2018. Vegetation establishment and some repairs thru 2019, 52 lbs TP + 90,800 TSS Final grant/project report this month. 2018 BCP-2 Bassett Creek Park Pond Phase I Dredging Project: Winnetka Pond Crystal  Design began: Oct 2017 50% plans approved: June 2018 Contamination discovered Feb 2019 Agreement w/ city amended Mar 2019 Pond excavation completed March 2019 Pond excavation completed March 2019. Native buffer establishment 2019 – 2023. Final report (not including buffer)			<u>2016 NL-1</u>
New Hope; 22 lbs TP  2015 CR-M  Bassett Creek Main Stem Restoration Project: 10th Avenue to Duluth Street Golden Valley Project constructed 2015-2016. Vegetation mgmt. through 2018. 80 lbs TP + 170,000 lbs TSS 2017 CR-P Plymouth Creek Restoration Project, Annapolis Lane to 2,500 feet Upstream Plymouth 50% Designs: June 2017 90% Designs: August 2017 Construction completed May 2018. Vegetation establishment and some repairs thru 2019, 52 lbs TP + 90,800 TSS Final grant/project report this month. 2018 BCP-2 Bassett Creek Park Pond Phase I Dredging Project: Winnetka Pond Crystal Design began: Oct 2017 50% plans approved: June 2018 Contamination discovered Feb 2019 Agreement w/ city amended Mar 2019 Pond excavation completed March 2019 Pond excavation completed March 2019 Native buffer establishment 2019 – 2023. Final report (not including buffer)			Northwood Lake Improvement Project
Bassett Creek Main Stem Restoration Proiect: 2014 Avenue to Duluth Street Golden Valley Project constructed 2015-2016. Vegetation mgmt. through 2018. 80 lbs TP + 170,000 lbs TSS  2017 CR.P Plymouth Creek Restoration Proiect, Annapolis Lane to 2,500 feet Upstream Plymouth 50% Designs: June 2017 90% Designs: June 2017 90% Designs: August 2017 Construction completed May 2018. Vegetation establishment and some repairs thru 2019. 52 lbs TP + 90,800 TSS Final grant/project report this month. 2018 BCP-2 Bassett Creek Park Pond Phase I Dredging Proiect: Winnetka Pond Crystal  Design began: Oct 2017 50% plans approved: April 2018 Qontamination discovered Feb 2019 Agreement w/ city amended Mar 2019 Native buffer establishment 2019 – 2023. Final report (not including buffer)			
Bassett Creek Main Stem Restoration Project: 10th Avenue to Duluth Street Golden Valley  Project constructed 2015-2016. Vegetation mgmt. through 2018. 80 lbs TP + 170,000 lbs TSS  2017 CR-P Flymouth Creek Restoration Project, Annapolis Lane to 2,500 feet Upstream Plymouth 50% Designs: June 2017 90% Designs: June 2017 90% Designs: June 2017 Construction completed May 2018. Vegetation establishment and some repairs thru 2019. 52 lbs TP + 90,800 TSS Final grant/project report this month. 2018 BCP-2 Bassett Creek Park Pond Phase I Dredging Project: Winnetka Pond Crystal  Design began: Oct 2017 50% plans approved: April 2018 90% plans approved: June 2018 Contamination discovered Feb 2019 Agreement w/ city amended Mar 2019 Pond excavation completed March 2019 Pond excavation completed March 2019 Native buffer establishment 2019 – 2023. Final report (not including buffer)			
Project: 10th Avenue to Duluth Street Golden Valley Project constructed 2015-2016. Vegetation mgmt. through 2018. 80 lbs TP + 170,000 lbs TSS  2017 CR-P Plymouth Creek Restoration Project, Annapolis Lane to 2,500 feet Upstream Plymouth 50% Designs: June 2017 90% Designs: August 2017 Construction completed May 2018. Vegetation establishment and some repairs thru 2019. 52 lbs TP + 90,800 TSS Final grant/project report this month.  2018 BCP-2 Bassett Creek Park Pond Phase I Dredging Project: Winnetka Pond Crystal  Design began: Oct 2017 50% plans approved: April 2018 90% plans approved: June 2018 Contamination discovered Feb 2019 Agreement w/ city amended Mar 2019 Pond excavation completed March 2019. Native buffer establishment 2019 – 2023. Final report (not including buffer)			
Golden Valley Project constructed 2015-2016. Vegetation mgmt. through 2018. 80 lbs TP + 170,000 lbs TSS 2017 CR-P Plymouth Creek Restoration Project, Annapolis Lane to 2,500 feet Upstream Plymouth 50% Designs: June 2017 90% Designs: August 2017 Construction completed May 2018. Vegetation establishment and some repairs thru 2019. 52 lbs TP + 90,800 TSS Final grant/project report this month. 2018 BCP-2 Bassett Creek Park Pond Phase I Dredging Project: Winnetka Pond Crystal  Design began: Oct 2017 50% plans approved: June 2018 90% plans approved: June 2018 Contamination discovered Feb 2019 Agreement w/ city amended Mar 2019 Pond excavation completed March 2019, Native buffer establishment 2019 – 2023. Final report (not including buffer)			
Project constructed 2015-2016. Vegetation mgmt. through 2018. 80 lbs TP + 170,000 lbs TSS  2017 CR-P Plymouth Creek Restoration Project, Annapolis Lane to 2,500 feet Upstream Plymouth 50% Designs: June 2017 90% Designs: June 2017 90% Designs: June 2017 Construction completed May 2018. Vegetation establishment and some repairs thru 2019. 52 lbs TP + 90,800 TSS Final grant/project report this month. 2018 BCP-2 Bassett Creek Park Pond Phase I Dredging Project: Winnetka Pond Crystal  Design began: Oct 2017 50% plans approved: June 2018 90% plans approved: June 2018 Contamination discovered Feb 2019 Agreement w/ city amended Mar 2019 Pond excavation completed March 2019. Native buffer establishment 2019 - 2023. Final report (not including buffer)			· · · · · · · · · · · · · · · · · · ·
Vegetation mgmt. through 2018. 80 lbs TP + 170,000 lbs TSS  2017 CR-P Plymouth Creek Restoration Project, Annapolis Lane to 2,500 feet Upstream Plymouth 50% Designs: June 2017 90% Designs: August 2017 Construction completed May 2018. Vegetation establishment and some repairs thru 2019. 52 lbs TP + 90,800 TSS Final grant/project report this month.  2018 BCP-2 Bassett Creek Park Pond Phase I Dredging Project: Winnetka Pond Crystal  Design began: Oct 2017 50% plans approved: April 2018 90% plans approved: June 2018 Contamination discovered Feb 2019 Agreement w/ city amended Mar 2019 Pond excavation completed March 2019. Native buffer establishment 2019 – 2023. Final report (not including buffer)			•
80 lbs TP + 170,000 lbs TSS  2017 CR-P Plymouth Creek Restoration Project, Annapolis Lane to 2,500 feet Upstream Plymouth 50% Designs: June 2017 90% Designs: June 2017 Construction completed May 2018. Vegetation establishment and some repairs thru 2019. 52 lbs TP + 90,800 TSS Final grant/project report this month. 2018 BCP-2 Bassett Creek Park Pond Phase I Dredging Project: Winnetka Pond Crystal  Design began: Oct 2017 50% plans approved: April 2018 90% plans approved: April 2018 2018 Contamination discovered Feb 2019 Agreement w/ city amended Mar 2019 Pond excavation completed March 2019. Native buffer establishment 2019 – 2023. Final report (not including buffer)			•
2017 CR-P Plymouth Creek Restoration Project, Annapolis Lane to 2,500 feet Upstream Plymouth 50% Designs: June 2017 90% Designs: June 2017 90% Designs: August 2017 Construction completed May 2018. Vegetation establishment and some repairs thru 2019. 52 lbs TP + 90,800 TSS Final grant/project report this month.  2018 BCP-2 Bassett Creek Park Pond Phase I Dredging Project: Winnetka Pond Crystal  Design began: Oct 2017 50% plans approved: April 2018 90% plans approved: June 2018 Contamination discovered Feb 2019 Agreement w/ city amended Marc 2019 Pond excavation completed March 2019 Native buffer establishment 2019 – 2023. Final report (not including buffer)			
Plymouth Creek Restoration Project, Annapolis Lane to 2,500 feet Upstream Plymouth  50% Designs: June 2017 90% Designs: August 2017 Construction completed May 2018. Vegetation establishment and some repairs thru 2019. 52 lbs TP + 90,800 TSS Final grant/project report this month.  2018 BCP-2 Bassett Creek Park Pond Phase I Dredging Project: Winnetka Pond Crystal  Design began: Oct 2017 50% plans approved: April 2018 90% plans approved: June 2018 Contamination discovered Feb 2019 Agreement w/ city amended Mar 2019 Pond excavation completed March 2019. Native buffer establishment 2019 – 2023. Final report (not including buffer)			80 lbs TP + 170,000 lbs TSS
Annapolis Lane to 2,500 feet Upstream Plymouth 50% Designs: June 2017 90% Designs: August 2017 Construction completed May 2018. Vegetation establishment and some repairs thru 2019. 52 lbs TP + 90,800 TSS Final grant/project report this month.  2018 BCP-2 Bassett Creek Park Pond Phase I Dredging Project: Winnetka Pond Crystal  Design began: Oct 2017 50% plans approved: April 2018 90% plans approved: June 2018 Contamination discovered Feb 2019 Agreement w/ city amended Mar 2019 Pond excavation completed March 2019. Native buffer establishment 2019 – 2023. Final report (not including buffer)			
Plymouth 50% Designs: June 2017 90% Designs: August 2017 Construction completed May 2018. Vegetation establishment and some repairs thru 2019. 52 lbs TP + 90,800 TSS Final grant/project report this month.  2018 BCP-2 Bassett Creek Park Pond Phase I Dredging Project: Winnetka Pond Crystal  Design began: Oct 2017 50% plans approved: April 2018 90% plans approved: June 2018 Contamination discovered Feb 2019 Agreement w/ city amended Mar 2019 Pond excavation completed March 2019. Native buffer establishment 2019 – 2023. Final report (not including buffer)			
50% Designs: June 2017 90% Designs: August 2017 Construction completed May 2018. Vegetation establishment and some repairs thru 2019. 52 lbs TP + 90,800 TSS Final grant/project report this month.  2018 BCP-2 Bassett Creek Park Pond Phase I Dredging Project: Winnetka Pond Crystal  Design began: Oct 2017 50% plans approved: April 2018 90% plans approved: April 2018 200% plans approved: June 2018 Contamination discovered Feb 2019 Agreement w/ city amended Mar 2019 Pond excavation completed March 2019. Native buffer establishment 2019 – 2023. Final report (not including buffer)			
90% Designs: August 2017 Construction completed May 2018. Vegetation establishment and some repairs thru 2019. 52 lbs TP + 90,800 TSS Final grant/project report this month.  2018 BCP-2 Bassett Creek Park Pond Phase I Dredging Project: Winnetka Pond Crystal  Design began: Oct 2017 50% plans approved: April 2018 90% plans approved: June 2018 Contamination discovered Feb 2019 Agreement w/ city amended Mar 2019 Pond excavation completed March 2019. Native buffer establishment 2019 – 2023. Final report (not including buffer)			•
Construction completed May 2018.  Vegetation establishment and some repairs thru 2019. 52 lbs TP + 90,800 TSS Final grant/project report this month.  2018 BCP-2 Bassett Creek Park Pond Phase I Dredging Project: Winnetka Pond Crystal  Design began: Oct 2017 50% plans approved: April 2018 90% plans approved: June 2018 Contamination discovered Feb 2019 Agreement w/ city amended Mar 2019 Pond excavation completed March 2019. Native buffer establishment 2019 – 2023. Final report (not including buffer)			50% Designs: June 2017
Vegetation establishment and some repairs thru 2019. 52 lbs TP + 90,800 TSS Final grant/project report this month.  2018 BCP-2 Bassett Creek Park Pond Phase I Dredging Project: Winnetka Pond Crystal  Design began: Oct 2017 50% plans approved: April 2018 90% plans approved: June 2018 Contamination discovered Feb 2019 Agreement w/ city amended Mar 2019 Pond excavation completed March 2019. Native buffer establishment 2019 – 2023. Final report (not including buffer)			90% Designs: August 2017
repairs thru 2019. 52 lbs TP + 90,800 TSS Final grant/project report this month.  2018 BCP-2 Bassett Creek Park Pond Phase I Dredging Project: Winnetka Pond Crystal  Design began: Oct 2017 50% plans approved: April 2018 90% plans approved: June 2018 Contamination discovered Feb 2019 Agreement w/ city amended Mar 2019 Pond excavation completed March 2019. Native buffer establishment 2019 – 2023. Final report (not including buffer)			Construction completed May 2018.
repairs thru 2019. 52 lbs TP + 90,800 TSS Final grant/project report this month.  2018 BCP-2 Bassett Creek Park Pond Phase I Dredging Project: Winnetka Pond Crystal  Design began: Oct 2017 50% plans approved: April 2018 90% plans approved: June 2018 Contamination discovered Feb 2019 Agreement w/ city amended Mar 2019 Pond excavation completed March 2019. Native buffer establishment 2019 – 2023. Final report (not including buffer)			Vegetation establishment and some
52 lbs TP + 90,800 TSS Final grant/project report this month.  2018 BCP-2 Bassett Creek Park Pond Phase I Dredging Project: Winnetka Pond Crystal  Design began: Oct 2017 50% plans approved: April 2018 90% plans approved: June 2018 Contamination discovered Feb 2019 Agreement w/ city amended Mar 2019 Pond excavation completed March 2019. Native buffer establishment 2019 – 2023. Final report (not including buffer)			_
Final grant/project report this month.  2018 BCP-2 Bassett Creek Park Pond Phase I Dredging Project: Winnetka Pond Crystal  Design began: Oct 2017 50% plans approved: April 2018 90% plans approved: June 2018 Contamination discovered Feb 2019 Agreement w/ city amended Mar 2019 Pond excavation completed March 2019. Native buffer establishment 2019 – 2023. Final report (not including buffer)			
2018 BCP-2 Bassett Creek Park Pond Phase I Dredging Project: Winnetka Pond Crystal  Design began: Oct 2017 50% plans approved: April 2018 90% plans approved: June 2018 Contamination discovered Feb 2019 Agreement w/ city amended Mar 2019 Pond excavation completed March 2019. Native buffer establishment 2019 – 2023. Final report (not including buffer)			•
Bassett Creek Park Pond Phase I Dredging Project: Winnetka Pond Crystal  Design began: Oct 2017 50% plans approved: April 2018 90% plans approved: June 2018 Contamination discovered Feb 2019 Agreement w/ city amended Mar 2019 Pond excavation completed March 2019. Native buffer establishment 2019 – 2023. Final report (not including buffer)			
Project: Winnetka Pond Crystal  Design began: Oct 2017 50% plans approved: April 2018 90% plans approved: June 2018 Contamination discovered Feb 2019 Agreement w/ city amended Mar 2019 Pond excavation completed March 2019. Native buffer establishment 2019 – 2023. Final report (not including buffer)			
Crystal  Design began: Oct 2017 50% plans approved: April 2018 90% plans approved: June 2018 Contamination discovered Feb 2019 Agreement w/ city amended Mar 2019 Pond excavation completed March 2019. Native buffer establishment 2019 – 2023. Final report (not including buffer)			
Design began: Oct 2017 50% plans approved: April 2018 90% plans approved: June 2018 Contamination discovered Feb 2019 Agreement w/ city amended Mar 2019 Pond excavation completed March 2019. Native buffer establishment 2019 – 2023. Final report (not including buffer)			The state of the s
50% plans approved: April 2018 90% plans approved: June 2018 Contamination discovered Feb 2019 Agreement w/ city amended Mar 2019 Pond excavation completed March 2019. Native buffer establishment 2019 – 2023. Final report (not including buffer)			Crystal
50% plans approved: April 2018 90% plans approved: June 2018 Contamination discovered Feb 2019 Agreement w/ city amended Mar 2019 Pond excavation completed March 2019. Native buffer establishment 2019 – 2023. Final report (not including buffer)			Design hegan: Oct 2017
90% plans approved: June 2018 Contamination discovered Feb 2019 Agreement w/ city amended Mar 2019 Pond excavation completed March 2019. Native buffer establishment 2019 – 2023. Final report (not including buffer)			
Contamination discovered Feb 2019 Agreement w/ city amended Mar 2019 Pond excavation completed March 2019. Native buffer establishment 2019 – 2023. Final report (not including buffer)			
Agreement w/ city amended Mar 2019 Pond excavation completed March 2019. Native buffer establishment 2019 – 2023. Final report (not including buffer)			
Pond excavation completed March 2019.  Native buffer establishment 2019 – 2023.  Final report (not including buffer)			
Native buffer establishment 2019 – 2023. Final report (not including buffer)			· · · · · · · · · · · · · · · · · · ·
Final report (not including buffer)			
approved Sept 2020.			Final report (not including buffer)
жрр. 3. 64 берт 20201			approved Sept 2020.