BCWMC Capital Improvement Project Status – December 2021					
Feasibility Study	In Design/Bidding	In Construction	Completed		
2020 ML-21 Jevne Park Stormwater Improvement Project Medicine Lake Study proposal by Commission Engineer approved July 2018. Study approved April 2019. Project ordered Sept 2019. No agreement executed to date.	2020 BC-5 Bryn Mawr Meadows Water Quality Improvement Project Minneapolis Draft study presented October 2018. Final study approved January 2019. Project ordered Sept 2019. Clean Water Fund grant awarded. Agreement with MPLS and MPRB for design approved June 2021. Design in 2021; construction in 2022.	2013 NL-2 Four Season Area Water Quality Project/Agora Development Plymouth Original Agora redevelopment project cancelled. Dominium redevelopment project cancelled. City purchased property June 2021. Project may be constructed by city ahead of redevelopment.	2014 BC-7 Briarwood/Dawnview Water Quality Improvement Project Golden Valley 40 lbs TP 23 tons TSS		
	BC-7 Bassett Creek Main Stem Lagoon Dredging Project Minneapolis Feasibility study proposal approved July 2019. Public open house Feb 27, 2020. Feasibility study approved June 2020. Engineering proposal approved January 2021. Permitting and design began summer 2021. Construction expected winter 2022/2023.	2014 SL-3 Schaper Pond Diversion Project Golden Valley Project constructed 2016-2017. Project monitoring in progress. Carp survey & mgmt. recommendations report Oct 2019. Carp removals completed 2020 through SL-8. Long term carp management being evaluated 2021/2022.	2012 CR -M Main Stem Restoration Project, Wirth Park Minneapolis 60 lbs TP 105,000 lbs TSS		
	BC-2, 3, 8, 10 DeCola Pond – Wildwood Park – SEA School Flood Storage Project Golden Valley Feasibility Study approved June 2021 (Concept 3). Public hearing held, project ordered and agreement with city approved September 16, 2021.	2017 CR-M Main Stem Bassett Creek Streambank Erosion Repair Project Minneapolis 50% Designs approved: August 2017 90% Designs approved: October 2017 Bidding process complete Construction planned for winter 2019/2020. Project scope revised due to access issues Sept/Oct 2019. Construction Nov - Dec 2020. Vegetation establishment spring/summer 2021.	2012 THW-4 Wirth Lake Outlet Structure Golden Valley Resulted in removal of lake from impaired waters list. 55 lbs TP		
	ML-12 Medley Park Stormwater Treatment Facility Golden Valley Feasibility Study approved June 2021 (Concept 3). Public hearing held, project ordered and agreement with city approved September 16, 2021.	2015 TW-2 Twin Lake Alum Treatment Golden Valley First treatment in May 2015. Results from the first treatment were presented in June 2018. Second treatment date TBD.	North Branch Bassett Creek Restoration Project, 200 Feet Upstream of Douglas Drive to 32nd Avenue North Crystal 68 lbs TP 119,000 lbs TSS		
		2019 BC-2, 3, 8 DeCola Ponds B & C Improvement Project Golden Valley Study approved: May 2018 Agreement with GV signed Aug 2018. 50% Design Plans approved at February 2019 meeting. 90% plans to Commission April 2019. Construction largely completed spring 2020; veg restoration underway summers 2020 and 2021.	2011 CR-M Main Stem Restoration Project, Wisconsin Ave to 10th Ave and Duluth St to the Crystal Border Golden Valley 60 lbs TP 105,000 lbs TSS		
		2020 SL-8 Sweeney Lake Water Quality Improvement Project Golden Valley With 319 grant funds, perform alum treatment in lake and carp removal and management in Schaper Pond and Sweeney Lake. Project ordered Sept 2019. Grant agreement executed Jan 2020. Open house held April 2020. Carp removal summer 2020; first phase alum treatment late Oct 2020. Follow up monitoring summer 2021.	2010 PC-1 Plymouth Creek Restoration Project, Medicine Lake to 26 th Ave. Plymouth 180 lbs TP 180 Tons TSS		
		ML-20 Mt. Olivet Stream Restoration Project Plymouth Feasibility study proposal approved August 2019. Public open house Feb	2010 CR-M Main Stem Restoration Project Golden Valley-Crystal Border to Regent Ave. Golden Valley 96 lbs TP; 100 tons TSS		

and Chloride Reduction Project Plymouth Feasibility study proposal approved August 2019. Public open house Feb 12, 2020. Feasibility study approved May 2020. 60% designs approved June 2021. 90% designs approved August 2021. Construction winter 2021/2022. Northwood Lake Improvement Pro Wer Hope; 22 lbs TP Policy Creek Main Stem Restorat Project. 10th Avenue to Duluth St Golden Valley Project constructed 2015-2016 Vegetation mgmt. through 2018 80 lbs TP + 170,000 lbs TSS Sol lbs TP + 170,000 lbs TSS Plymouth Creek Restoration Project Annapolis Lane to 2,500 feet Upstr Plymouth Design summer 2017 Construction completed May 2018. establishment, repairs thru 201 52 lbs TP + 90,800 lbs TSS Final report (not raunary 2020 2018 BCP-2 Bassett Creek Park Pond Phase I Dre Project. Winnesta Pond Crystal Design approved summer 2018 Pond excavation completed March Native buffer establishment 2019 - 51.7 lbs TP + 1,823 lbs TSS Final report (not including buffer approved Sept 2020) 2020 CL3 Crane Lake Improvement Project Minnetonia Design approved May 2019. Construction 2019 and 2020. 9 lbs TP + 1,820 lbs TSS Final report (not including buffer approved May 2019. Construction 2019 and 2020. 9 lbs TP + 1,820 lbs TSS			
2021. 90% designs approved August 2021. Construction winter 2021/2022. P1-7 Parkers Lake Drianase improvement and Chloride Reduction Project Pyrmouth Feasibility study proposal approved August 2019. Public open house Feb 12, 2020. Feasibility study approved May 2020. 60% designs approved June 2021. 90% designs approved August 2021. Construction winter 2021/2022. Northwood take improvement Pro New Hope; 22 lbs TP 2015 GRM Bassett Creek Main Stem Restorat Project: 10th Avenue to Dufuth St Golden Valley Project constructed 2015-2016 Vegetation mgmt. through 2018 80 lbs TP + 270,000 lbs TS 2017 GRP Plymouth Creek Restoration Project Annapolis Lane to 2,500 feet Ugst Design summer 2017 Construction completed Ward. St Dis TP + 30,000 lbs TS Final report January 2020 2018 BCP-2 Bassett Creek Park Pond Phase I Dro Crystal Design approved summer 2018 Pond excavation completed March Native buffer establishment 2019—51.7 lbs TP + 1,823 lbs TSS Final report annary 2020 2018 BCP-2 Bassett Creek Park Pond Phase I Dro Crystal Design approved summer 2018 Pond excavation completed March Native buffer establishment 2019—51.7 lbs TP + 1,823 lbs TSS Final report annary 2020 2018 BCP-2 Bassett Creek Park Pond Phase I Dro Crystal Design approved Sept 2020 2018 BCP-2 Bassett Creek Park Pond Phase I Dro Minnetonka Design approved May 2018. Construction 2019 and 2020. 9 lbs TP + 3,800 lbs TSS Construction 2019 and 2020.			
2021. Construction winter 2021/2022. PL-7 Parkers Lake Drainage Improvement and Chloride Reduction Project Plymouth Feasibility study proposal approved August 2019. Public open house Feb 12, 2020. Feasibility study approved May 2020. 60% designs approved August 2021. Construction winter 2021/2022. Northwood Lake Improvement Project Polymouth Project Constructed 2015-2016			
Parkers Lake Drainage Improvement and Chloride Reduction Project Phymouth Feasibility study proposal approved August 2019, Public open house Feb 12, 2012, Geasibility study approved May 2020, GoW designs approved August 2021. Construction winter 2021/2022. 2016 NL-1			
Parkers Lake Drainage Improvement and Chloride Reduction Project Plymouth Feasibility study proposal approved August 2019, Public open house Feb 12, 2020, Feasibility study approved May 2020. 60% designs approved June 2021, 99% designs approved June 2021, 99% designs approved June 2021, 99% designs approved August 2021. Construction winter 2021/2022. Northwood Lake Improvement Pro New Hope; 22 lbs TP 2015 CR.M Bassett Creek Main Stem Restorat Project. 10th Avenue to Dulluth Golden Valley Project constructed 2015-2016 Vegetation mgmt. Through 2014 80 lbs TP +170,000 lbs TS 2017 CR-P Plymouth Creek Restoration Proje Annapolis Lane to 2,200 feet Upstr Phymouth Design summer 2017 Construction completed May 2018. Establishment, repairs thru 201 2018 ETP + 1,82 lbs TSS Final report January 2020 2018 ECP 2018 CR-P Sassett Creek Park Pond Phase 1 Dre Project: Winnerka Pand Crystal Design approved summer 2015 S1,7 lbs TP + 1,82 lbs TSS Final report (not including buffer approvement Project Minnerhorka Design approved May 2019. Construction 2019 and 2020. Plass TP + 3,000 lbs TSP - 3,000 lbs T	202	21. Construction winter 2021/2022.	
and Chloride Reduction Project Plymouth Feasibility study proposal approved August 2019. Public open house Feb 12, 2020. Feasibility study approved May 2020. 60% designs approved June 2021. 90% designs approved August 2021. Construction winter 2021/2022.		<u>PL-7</u>	<u>2016 BC-4</u>
Plymouth Feasibility study proposal approved August 2019. Public open house Feb 12, 2020. Feasibility study approved May 2020. 60% designs approved June 2021. 90% designs approved June 2021. 90% designs approved June 2021. Ornstruction winter 2021/2022. Northwood Lake Improvement Propose New Hope; 22 lbs TP	<u>Pa</u>	arkers Lake Drainage Improvement	Honeywell Pond Expansion Project
Feasibility study proposal approved August 2019. Public open house Feb 12, 2020. Feasibility study approved May 2020. 60% designs approved June 2021. 90% designs approved June 2021. 90% designs approved August 2021. Construction winter 2021/2022. Northwood Lake Improvement Pro New Hope; 22 lbs TP 2015 CR.M Bassett Creek Main Stem Restorat Project. 10th Avenue to Duluth ST Golden Valley Project constructed 2015-2016 Vegetation mgm. through 2011 Seg lbs TP + 170,000 lbs TSS 2017 CR.P Plymouth Creek Restoration Project Annapolis Lane to 2,500 feet Upstr Reymouth Design summer 2017 Construction completed May 2018. establishment, repairs thru 201 52 lbs TP + 90,800 lbs TSS Final report (and Junaury 2020 2018 BCP-2 Bassett Creek Park Dond Phase I Dre Project Winnerta Pond Crystal Design approved summer 2018 Pond excavation completed March Native buffer establishment 2019 – 51.7 lbs TP + 1,823 lbs TSS Final report (not including buffer approved symmer 2018 Final report (not including buffer approved May 2019. Construction 2019 and 2020. 2020 CL-3 Crane Lake Improvement Project Mininatorica Design approved May 2019. Construction 2019 and 2020.		and Chloride Reduction Project	Golden Valley; 40 lbs TP
August 2019. Public open house Feb 12, 2020. Feasibility study approved May 2020. 60% designs approved June 2011. 90% designs approved August 2021. Construction winter 2021/2022. Construction winter 2021/2022.		Plymouth	
August 2019. Public open house Feb 12, 2020. Feasibility study approved May 2020. 60% designs approved June 2011. 90% designs approved August 2021. Construction winter 2021/2022. Construction winter 2021/2022.			
12, 2020. Feasibility study approved May 2020. 60% designs approved June 2021. 90% designs approved August 2021. Construction winter 2021/2022. Design approved Lake Improvement Provement Provem	Fe	easibility study proposal approved	
May 2020. 60% designs approved June 2021. 90% designs approved June 2021. Construction winter 2021/2022. Northwood Lake Improvement Provement P	Au	ugust 2019. Public open house Feb	
2021. 90% designs approved August 2021. Construction winter 2021/2022. Northwood Lake Improvement Provement Prove	12	2, 2020. Feasibility study approved	
2016 NL-1 Northwood Lake Improvement Pro New Hope; 22 Ibs TP 2015 CR-M Bassett Creek Main Stem Restorat Project: 10th Avenue to Duluth St Golden Valley Project constructed 2015-2016 Vegetation ingmt. through 2018 80 Ibs TP + 170,000 Ibs TSS 2017 CR-P Plymouth Creek Restoration Proje Annapolis Lane to 2,500 feet Upstr Plymouth Design summer 2017 Construction completed May 2018. establishment, repairs thru 201 52 Ibs TP + 90,800 lbs TSS Final report January 2020 2018 BCP-2 Bassett Creek Park Pond Phase I Dre Project: Winnetka Pond Crystal Design approved Summer 2018 Pond excavation completed March Native buffer establishment 2019 – 51.7 lbs TP + 1,823 Ibs TSS Final report (not including buffe approved Sept 2020 2020 CL-3 Crane Lake Improvement Project Minnetoka Design approved May 2019. Construction 2019 and 2020. 9 Ibs TP + 3,500 Ibs TSS	May	ay 2020. 60% designs approved June	
2016 NL-1 Northwood Lake Improvement Prof. New Hope; 22 lbs TP 2015 CR-M Bassett Creek Main Stem Restorat Project. 10th Avenue to Duluth Ste Golden Valley Project constructed 2015-2016 Vegetation mgmt. through 2013 80 lbs TP + 170,000 lbs TSS 2017 CR-P Plymouth Creek Restoration Proje Annapolis Lane to 2,500 feet Upstr Plymouth Design summer 2017 Construction completed May 2018. establishment, repairs thru 201 52 lbs TP + 90,800 lbs TSS Final report January 2020 2018 8CP-2 Bassett Creek Park Pond Phase Dre Project: Winnetka Pond Crystal Design approved summer 2018 Pond excavation completed March Native buffer establishment 2019 – 51.7 lbs TP + 1,823 lbs TSS Final report (not including buffe approved Sept 2020 2020 CL-3 Crane Lake Improvement Project Minnetoka Design approved May 2019. Construction 2013 and 2020. 9 lbs TP + 3,500 lbs TSS	20	021. 90% designs approved August	
Northwood Lake Improvement Pro New Hope; 22 lbs TP 2015 GR-M Bassett Creek Main Stem Restorat Project: 10th Avenue to Duluth St Golden Valley Project constructed 2015-2016 Vegetation mgmt. through 2018 80 lbs TP + 170,000 lbs TSS 2017 GR-P Plymouth Creek Restoration Project Annapolis Lane to 2,500 feet Upstr Plymouth Design summer 2017 Construction completed May 2018. establishment, repairs thru 201 52 lbs TP + 190,800 lbs TSS Final report January 2020 2018 BCP-2 Bassett Creek Park Pond Phase I Dre Project: Winnetka Pond Crystal Design approved summer 2018 Design approved summer 2019 51.7 lbs TP + 1,823 lbs TSS Final report (not including buffe approved Sept 2020) 2020 CL-3 Crane Lake Improvement Project Minnetonka Design approved May 2019. Construction 2019 and 2020. 9 lbs TP + 3,500 lbs TSS	202	21. Construction winter 2021/2022.	
Northwood Lake Improvement Pro New Hope; 22 lbs TP 2015 GR-M Bassett Creek Main Stem Restorat Project: 10th Avenue to Duluth St Golden Valley Project constructed 2015-2016 Vegetation mgmt. through 2018 80 lbs TP + 170,000 lbs TSS 2017 GR-P Plymouth Creek Restoration Project Annapolis Lane to 2,500 feet Upstr Plymouth Design summer 2017 Construction completed May 2018. establishment, repairs thru 201 52 lbs TP + 190,800 lbs TSS Final report January 2020 2018 BCP-2 Bassett Creek Park Pond Phase I Dre Project: Winnetka Pond Crystal Design approved summer 2018 Design approved summer 2019 51.7 lbs TP + 1,823 lbs TSS Final report (not including buffe approved Sept 2020) 2020 CL-3 Crane Lake Improvement Project Minnetonka Design approved May 2019. Construction 2019 and 2020. 9 lbs TP + 3,500 lbs TSS			
New Hope; 22 lbs TP 2015 CR-M Bassett Creek Main Stem Restorat Project: 10th Avenue to Duluth St Golden Valley Project constructed 2015-2016 Vegetation mgmt. through 2018 80 lbs TP + 170,000 lbs TSS 2017 CR-P Plymouth Creek Restoration Proje Annapolis Lane to 2,500 feet Upstr Plymouth Design summer 2017 Construction completed May 2018. establishment, repairs thru 201 52 lbs TP + 90,800 lbs TSS Final report January 2020 2018 BCP-2 Bassett Creek Park Pond Phase I Dre Project: Winnetka Pond Crystal Design approved summer 2018 Pond excavation completed March Native buffer establishment 2019 – \$1.7 lbs TP + 1,823 lbs TSS Final report (not including buffe approved sept 2020 2020 CL-3 Cranc Lake Improvement Project Minnetonka Design approved May 2019. Construction 2019 and 2020. 9 lbs TP + 3,500 lbs TSS			<u>2016 NL-1</u>
2015 CR-M Bassett Creek Main Stem Restorat Project: 10th Avenue to Duluth Str Golden Valley Project constructed 2015-2016 Vegetation mgmt. through 2018 80 lbs TP + 170,000 lbs TSS 2017 CR-P Plymouth Creek Restoration Proje Annapolis Lane to 2,500 feet Upstr Plymouth Design summer 2017 Construction completed May 2018. establishment, repairs thru 201 52 lbs TP + 90,800 lbs TSS Final report January 2020 2018 BCP-2 Bassett Creek Park Pond Phase I Dre Project: Winnetka Pond Crystal Design approved summer 2018 Pond excavation completed March Native buffer establishment 2019 – 51.7 lbs TP + 1,823 lbs TSS Final report (no including buffer approved Sept 2020 2020 CL-3 Crane Lake Improvement Project Minnetonka Design approved May 2019. Design approved May 2019. Construction 2019 and 2020. 9 lbs TP + 3,500 lbs TSS			Northwood Lake Improvement Project
Bassett Creek Main Stem Restorat Project: Jüh Avenue to Duluth Str Golden Valley Project constructed 2015-2016 Vegetation mgmt. through 2018 80 lbs TP + 170,000 lbs TSS 2017 CR-P Plymouth Creek Restoration Proje Annapolis Lane to 2,500 feet Upstr Plymouth Design summer 2017 Construction completed May 2018. establishment, repairs thru 201 52 lbs TP + 90,800 lbs TSS Final report January 2020 2018 BCP-2 Bassett Creek Park Pond Phase I pre Project: Winnetka Pond Crystal Design approved summer 2018 Pond excavation completed March Native buffer establishment 2019 – 51.7 lbs TP + 1,823 lbs TSS Final report (not including buffe approved Sept 2020 2020 CL-3 Crane Lake Improvement Project Minnetonka Design approved May 2019. Construction 2019 and 2020. 9 lbs TP + 3,500 lbs TSS			New Hope; 22 lbs TP
Project: 10th Avenue to Duluth Ste Golden Valley Project constructed 2015-2016 Vegetation mgmt. through 2018 80 lbs TP + 170,000 lbs TSS 2017 CR-P Plymouth Creek Restoration Proje Annapolis Lane to 2,500 feet Upstr Plymouth Design summer 2017 Construction completed May 2018. establishment, repairs thru 201 52 lbs TP + 90,800 lbs TSS Final report January 2020 2018 BCP-2 Bassett Creek Park Pond Phase I Dre Project: Winnetka Pond Crystal Design approved summer 2018 Pond excavation completed March Native buffer establishment 2019 - 51.7 lbs TP + 1,823 lbs TSS Final report (not including buffe approved Sept 2020 2020 CL-3 Crane Lake Improvement Project Minnetonka Design approved May 2019. Construction 2019 and 2020. 9 lbs TP + 3,500 lbs TSS Construction 2019 and 2020.			
Golden Valley Project constructed 2015-2016 Vegetation mgmt. through 2018 80 lbs TP + 170,000 lbs TSS 2017 CR-P Plymouth Creek Restoration Project Annapolis Lane to 2,500 feet Upstr Plymouth Design summer 2017 Construction completed May 2018. establishment, repairs thru 201 52 lbs TP + 90,800 lbs TSS Final report January 2020 2018 BCP-2 Bassett Creek Park Pond Phase I Dre Project: Winnetka Pond Crystal Design approved summer 2018 Pond excavation completed March Native buffer establishment 2019 – 51.7 lbs TP + 1,823 lbs TSS Final report (not including buffe approved Sept 2020 2020 CL-3 Crane Lake Improvement Project Minnetonka Design approved May 2019. Construction 2019 and 2020. 9 lbs TP + 3,500 lbs TSS Construction 2019 and 2020.			Bassett Creek Main Stem Restoration
Project constructed 2015-2016 Vegetation mgmt. through 2018 80 lbs TP + 170,000 lbs TSS 2017 CR-P Plymouth Creek Restoration Proje Annapolis Lane to 2,500 feet Upstr Plymouth Design summer 2017 Construction completed May 2018. establishment, repairs thru 201 52 lbs TP + 90,800 lbs TSS Final report January 2020 2018 BCP-2 Bassett Creek Park Pond Phase I Dre Project: Winnetka Pond Crystal Design approved summer 2018 Pond excavation completed March Native buffer establishment 2019 – 51.7 lbs TP + 1,823 lbs TSS Final report (not including buffe approved Sept 2020 2020 CL-3 Crane Lake Improvement Project Minnetonka Design approved May 2019. Construction 2019 and 2020. 9 lbs TP + 3,500 lbs TSS			Project: 10th Avenue to Duluth Street
Vegetation mgmt. through 2018 80 lbs TP + 170,000 lbs TSS 2017 CR-P Plymouth Creek Restoration Proje Annapolis Iane to 2,500 feet Upstr Plymouth Design summer 2017 Construction completed May 2018. establishment, repairs thru 201 52 lbs TP + 90,800 lbs TSS Final report January 2020 2018 8CP-2 Bassett Creek Park Pond Phase I Dre Project: Winnetka Pond Crystal Design approved summer 2018 Pond excavation completed March Native buffer establishment 2019 – 51.7 lbs TP + 1,823 lbs TSS Final report (not including buffe approved Sept 2020 2020 CL-3 Crane Lake Improvement Project Minnetonka Design approved May 2019. Construction 2019 and 2020. 9 lbs TP + 3,500 lbs TSS			
80 lbs TP + 170,000 lbs TSS 2017 CR-P Plymouth Creek Restoration Proje Annapolis Lane to 2,500 feet Upstr Plymouth Design summer 2017 Construction completed May 2018. establishment, repairs thru 201 52 lbs TP + 90,800 lbs TSS Final report January 2020 2018 8CP-2 Bassett Creek Park Pond Phase I Dre Project: Winnetka Pond Crystal Design approved summer 2018 Pond excavation completed March Native buffer establishment 2019 – 51.7 lbs TP + 1,823 lbs TSS Final report (not including buffe approved Sept 2020 2020 CL-3 Crane Lake Improvement Project Minnetonka Design approved May 2019. Construction 2019 and 2020. 9 lbs TP + 3,500 lbs TSS			
2017 CR-P Plymouth Creek Restoration Proje Annapolis Lane to 2,500 feet Upstr Plymouth Design summer 2017 Construction completed May 2018. establishment, repairs thru 201 52 lbs TP + 90,800 lbs TSS Final report January 2020 2018 BCP-2 Bassett Creek Park Pond Phase I Dre Project: Winnetka Pond Crystal Design approved summer 2018 Pond excavation completed March Native buffer establishment 2019 51.7 lbs TP + 1,823 lbs TSS Final report (not including buffe approved Sept 2020 2020 CL-3 Crane Lake Improvement Project Minnetonka Design approved May 2019. Construction 2019 and 2020. 9 lbs TP + 3,500 lbs TSS			
Plymouth Creek Restoration Projet Annapolis Lane to 2,500 feet Upstr Plymouth Design summer 2017 Construction completed May 2018. establishment, repairs thru 201 52 lbs TP + 90,800 lbs TSS Final report January 2020 2018 BCP-2 Bassett Creek Park Pond Phase I Dre Project: Winnetka Pond Crystal Design approved summer 2018 Pond excavation completed March Native buffer establishment 2019 – 51.7 lbs TP + 1,823 lbs TSS Final report (not including buffe approved Sept 2020 2020 CL-3 Crane Lake Improvement Project Minnetonka Design approved May 2019. Construction 2019 and 2020. 9 lbs TP + 3,500 lbs TSS			
Annapolis Lane to 2,500 feet Upstr Plymouth Design summer 2017 Construction completed May 2018. establishment, repairs thru 201 52 lbs TP + 90,800 lbs TSS Final report lanuary 2020 2018 BCP-2 Bassett Creek Park Pond Phase I Dre Project: Winnetka Pond Crystal Design approved summer 2018 Pond excavation completed March Native buffer establishment 2019 – 51.7 lbs TP + 1,823 lbs TSS Final report (not including buffer approved Sept 2020 2020 CL-3 Crane Lake Improvement Project Minnetonka Design approved May 2019. Construction 2019 and 2020. 9 lbs TP + 3,500 lbs TSS			
Plymouth Design summer 2017 Construction completed May 2018. establishment, repairs thru 201 52 lbs TP + 90,800 lbs TSS Final report January 2020 2018 BCP-2 Bassett Creek Park Pond Phase I Dre Project: Winnetka Pond Crystal Design approved summer 2018 Pond excavation completed March Native buffer establishment 2019 – 51.7 lbs TP + 1,823 lbs TSS Final report (not including buffe approved Sept 2020 2020 CL-3 Crane Lake Improvement Project Minnetonka Design approved May 2019. Construction 2019 and 2020. 9 lbs TP + 3,500 lbs TSS			
Design summer 2017 Construction completed May 2018. establishment, repairs thru 201 52 lbs TP + 90,800 lbs TSS Final report January 2020 2018 BCP-2 Bassett Creek Park Pond Phase I Dre Project: Winnetka Pond Crystal Design approved summer 2018 Pond excavation completed March Native buffer establishment 2019 – 51.7 lbs TP + 1,823 lbs TSS Final report (not including buffer approved Sept 2020 2020 CL-3 Crane Lake Improvement Project Minnetonka Design approved May 2019. Construction 2019 and 2020. 9 lbs TP + 3,500 lbs TSS			
Construction completed May 2018. establishment, repairs thru 201 52 lbs TP + 90,800 lbs TSS Final report January 2020 2018 BCP-2 Bassett Creek Park Pond Phase I Dre Project: Winnetka Pond Crystal Design approved summer 2018 Pond excavation completed March Native buffer establishment 2019 – 51.7 lbs TP + 1,823 lbs TSS Final report (not including buffe approved Sept 2020 2020 CL-3 Crane Lake Improvement Project Minnetonka Design approved May 2019. Construction 2019 and 2020. 9 lbs TP + 3,500 lbs TSS			•
establishment, repairs thru 201 52 lbs TP + 90,800 lbs TSS Final report January 2020 2018 BCP-2 Bassett Creek Park Pond Phase I Dre Project: Winnetka Pond Crystal Design approved summer 2018 Pond excavation completed March Native buffer establishment 2019 – 51.7 lbs TP + 1,823 lbs TSS Final report (not including buffer approved Sept 2020 2020 CL-3 Crane Lake Improvement Project Minnetonka Design approved May 2019. Construction 2019 and 2020. 9 lbs TP + 3,500 lbs TSS			
52 lbs TP + 90,800 lbs TSS Final report January 2020 2018 BCP-2 Bassett Creek Park Pond Phase I Dree Project: Winnetka Pond Crystal Design approved summer 2018 Pond excavation completed March Native buffer establishment 2019 – 51.7 lbs TP + 1,823 lbs TSS Final report (not including buffe approved Sept 2020 2020 CL-3 Crane Lake Improvement Project Minnetonka Design approved May 2019. Construction 2019 and 2020. 9 lbs TP + 3,500 lbs TSS			
Final report January 2020 2018 BCP-2 Bassett Creek Park Pond Phase I Dre Project: Winnetka Pond Crystal Design approved summer 2018 Pond excavation completed March Native buffer establishment 2019 – 51.7 lbs TP + 1,823 lbs TSS Final report (not including buffe approved Sept 2020 2020 CL-3 Crane Lake Improvement Project Minnetonka Design approved May 2019. Construction 2019 and 2020. 9 lbs TP + 3,500 lbs TSS			
2018 BCP-2 Bassett Creek Park Pond Phase I Dre Project: Winnetka Pond Crystal Design approved summer 2018 Pond excavation completed March Native buffer establishment 2019 – 51.7 lbs TP + 1,823 lbs TSS Final report (not including buffe approved Sept 2020 2020 CL-3 Crane Lake Improvement Project Minnetonka Design approved May 2019. Construction 2019 and 2020. 9 lbs TP + 3,500 lbs TSS			
Bassett Creek Park Pond Phase I Dre Project: Winnetka Pond Crystal Design approved summer 2018 Pond excavation completed March Native buffer establishment 2019 – 51.7 lbs TP + 1,823 lbs TSS Final report (not including buffe approved Sept 2020 2020 CL-3 Crane Lake Improvement Project Minnetonka Design approved May 2019. Construction 2019 and 2020. 9 lbs TP + 3,500 lbs TSS			·
Project: Winnetka Pond Crystal Design approved summer 2018 Pond excavation completed March Native buffer establishment 2019 — 51.7 lbs TP + 1,823 lbs TSS Final report (not including buffe approved Sept 2020 2020 CL-3 Crane Lake Improvement Project Minnetonka Design approved May 2019. Construction 2019 and 2020. 9 lbs TP + 3,500 lbs TSS			
Crystal Design approved summer 2018 Pond excavation completed March Native buffer establishment 2019 – 51.7 lbs TP + 1,823 lbs TSS Final report (not including buffe approved Sept 2020 2020 CL-3 Crane Lake Improvement Project Minnetonka Design approved May 2019. Construction 2019 and 2020. 9 lbs TP + 3,500 lbs TSS			
Design approved summer 2018 Pond excavation completed March Native buffer establishment 2019 — 51.7 lbs TP + 1,823 lbs TSS Final report (not including buffe approved Sept 2020 2020 CL-3 Crane Lake Improvement Project Minnetonka Design approved May 2019. Construction 2019 and 2020. 9 lbs TP + 3,500 lbs TSS			
Pond excavation completed March Native buffer establishment 2019 — 51.7 lbs TP + 1,823 lbs TSS Final report (not including buffe approved Sept 2020 2020 CL-3 Crane Lake Improvement Project Minnetonka Design approved May 2019. Construction 2019 and 2020. 9 lbs TP + 3,500 lbs TSS			· · · · · · · · · · · · · · · · · · ·
Native buffer establishment 2019 – 51.7 lbs TP + 1,823 lbs TSS Final report (not including buffe approved Sept 2020 2020 CL-3 Crane Lake Improvement Project Minnetonka Design approved May 2019. Construction 2019 and 2020. 9 lbs TP + 3,500 lbs TSS			
51.7 lbs TP + 1,823 lbs TSS Final report (not including buffe approved Sept 2020 2020 CL-3 Crane Lake Improvement Project Minnetonka Design approved May 2019. Construction 2019 and 2020. 9 lbs TP + 3,500 lbs TSS			
Final report (not including buffe approved Sept 2020 2020 CL-3 Crane Lake Improvement Project Minnetonka Design approved May 2019. Construction 2019 and 2020. 9 lbs TP + 3,500 lbs TSS			
approved Sept 2020 2020 CL-3 Crane Lake Improvement Project Minnetonka Design approved May 2019. Construction 2019 and 2020. 9 lbs TP + 3,500 lbs TSS			
2020 CL-3 Crane Lake Improvement Project Minnetonka Design approved May 2019. Construction 2019 and 2020. 9 lbs TP + 3,500 lbs TSS			
Crane Lake Improvement Project Minnetonka Design approved May 2019. Construction 2019 and 2020. 9 lbs TP + 3,500 lbs TSS			······
Minnetonka Design approved May 2019. Construction 2019 and 2020. 9 lbs TP + 3,500 lbs TSS			Crane Lake Improvement Project
Design approved May 2019. Construction 2019 and 2020. 9 lbs TP + 3,500 lbs TSS			
Construction 2019 and 2020. 9 lbs TP + 3,500 lbs TSS			
9 lbs TP + 3,500 lbs TSS			
Final report presented Dec 2020			
			Final report presented Dec 2020.
<u>2019 WST-2</u>			2019 WST-2
Westwood Lake Water Quality			Westwood Lake Water Quality
<u>Improvement Project</u>			
St. Louis Park			St. Louis Park
			Incorporated into Westwood Hills Nature
Center Designs arranged Aug 2018			
Designs approved Aug 2018			
			Construction completed 2020-2021.
0.33 lbs TP + 60 lbs TSS			
			Included interactive educational
			components and BCWMC watershed sign
Final report presented Dec 2021			Final report presented Dec 2021.