

| BCWMC Capital Improvement Project Status – August 2026                                                                                                                                                                                                                                                                                                                                                                                  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |                                                                                                                                                                                                                                                                                                                                                                                                                                       |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Feasibility Study                                                                                                                                                                                                                                                                                                                                                                                                                       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| <a href="#">2020 ML-21</a><br><a href="#">Jevne Park Stormwater Improvement Project</a><br>Medicine Lake<br>Study proposal by Commission Engineer approved July 2018.<br>Study approved April 2019.<br>Project ordered Sept 2019.<br>No agreement executed to date.                                                                                                                                                                     | <a href="#">CL-4</a><br><a href="#">Crane Lake Chloride Reduction Demonstration Project</a><br>Minnetonka<br>Study proposal approved July 2024.<br>Feasibility study approved June 2026.<br>Public hearing scheduled for September 17, 2026                                                                                                                                                                                                                                                 | <a href="#">BC-7</a><br><a href="#">Bassett Creek Main Stem Lagoon Dredging Project</a><br>Phase II<br>Golden Valley and Minneapolis<br>Study proposal approved Aug 2025.<br>Feasibility study approved June 2026.<br>Public hearing scheduled for September 17, 2026                                                                                                                                                                                                               |                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| In Design/Bidding                                                                                                                                                                                                                                                                                                                                                                                                                       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| <a href="#">BC-14</a><br><a href="#">Sochacki Park Water Quality Improvement Project Robbinsdale and Golden Valley</a><br><br>Feasibility study was approved and project was ordered in Sept 2023. Design started summer 2024. 50% designs approved July 2026.                                                                                                                                                                          | Double Box Culvert Repair Project (FCP-1)<br><br>Feasibility study was approved June 2025 and project was ordered in Sept 2025. 60% Designs approved March 2026; 90% designs approved June 2026. Construction contract expected September 2026.                                                                                                                                                                                                                                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| In Construction                                                                                                                                                                                                                                                                                                                                                                                                                         |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| <a href="#">2013 NL-2</a><br><a href="#">Four Season Area Water Quality Project/Agora Development</a><br>Plymouth<br>Original Agora redevelopment project cancelled. Dominion redevelopment project cancelled. City purchased property June 2021. Revised 90% plans approved Sept 2023. City to build CIP project winter 2024/2025.                                                                                                     | <a href="#">2014 SL-3</a><br><a href="#">Schaper Pond Diversion Project</a><br>Golden Valley<br><br>Project constructed 2016-2017. Project monitoring in progress. Carp survey & mgmt. recommendations report Oct 2019. Carp removals completed 2020 through SL-8. Additional carp assessments in 2022. 1,000 panfish stocked in May 2022. Effectiveness monitoring in 2023. Additional carp box netting in Sweeney Lake in 2024. Additional pond monitoring in 2025 & carp survey in 2026. | <a href="#">Plymouth Creek Restoration Project: Dunkirk Ln to 38<sup>th</sup> Ave. North</a><br>Plymouth<br>Feasibility study approved May 2024. Project ordered September 2024. 90% Designs approved Dec 2025. Construction starts summer 2026.                                                                                                                                                                                                                                    | <a href="#">2024-CRM</a><br><a href="#">Bassett Creek Main Stem Restoration Project - Regent Ave to Golden Valley Rd</a><br>Golden Valley<br><br>Feasibility study scope and budget approved August 2022. Final study presented June 2023 and project ordered September 2023. 90% Designs approved Nov 2025.<br>Construction starts summer 2026.                                                                                      |
| <a href="#">BC-2, 3, 8, 10</a><br><a href="#">DeCola Pond – Wildwood Park – SEA School Flood Storage Project</a><br>Golden Valley<br><br>Feasibility Study approved June 2021 (Concept 3). Public hearing held, project ordered and agreement with city approved September 16, 2021. 50% Designs approved Jan 2022. 90% designs approved Oct 2022. Construction spring - fall 2023. Waiting for final report and reimbursement request. | <a href="#">PL-7</a><br><a href="#">Parkers Lake Chloride Reduction Project</a><br>Plymouth<br><br>Feasibility study approved May 2020. Chloride dilution/extraction study presented Nov 2023. Outreach on chloride reduction continues in Parkers Lake watershed.                                                                                                                                                                                                                          | <a href="#">2020 BC-5</a><br><a href="#">Bryn Mawr Meadows Water Quality Improvement Project</a><br>Minneapolis<br><br>Draft study presented October 2018. Final study approved January 2019. Project ordered Sept 2019. Clean Water Fund grant awarded. Agreement with MPLS and MPRB for design approved June 2021. 50% & 90% Designs approved January and March 2022; bids returned August 2022; construction completed in 2024. Awaiting final report and reimbursement request. | <a href="#">ML-12</a><br><a href="#">Medley Park Stormwater Treatment Facility</a><br>Golden Valley<br><br>Feasibility Study approved June 2021 (Concept 3). Public hearing held, project ordered and agreement with city approved September 16, 2021. 50% design approved Feb 2022. 90% plans approved May 2022. Construction started Nov 2022. Site restoration started June 2023. Awaiting final report and reimbursement request. |
| <a href="#">2015 TW-2</a><br><a href="#">Twin Lake Alum Treatment</a><br>Golden Valley<br><br>First treatment in May 2015. Results from the first treatment were presented in June 2018.<br>Second treatment date TBD.                                                                                                                                                                                                                  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| Completed                                                                                                                                                                                                                                                                                                                                                                                                                               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| <a href="#">2012</a><br><a href="#">North Branch Bassett Creek Restoration Project, 200 Feet Upstream of Douglas Drive to 32nd Avenue North</a><br>Crystal<br><br>68 lbs TP<br>119,000 lbs TSS                                                                                                                                                                                                                                          | <a href="#">2012 THW-4</a><br><a href="#">Wirth Lake Outlet Structure</a><br>Golden Valley<br><br>Resulted in removal of lake from impaired waters list.<br>55 lbs TP                                                                                                                                                                                                                                                                                                                       | <a href="#">2012 CR -M</a><br><a href="#">Main Stem Restoration Project, Wirth Park</a><br>Minneapolis<br><br>60 lbs TP<br>105,000 lbs TSS                                                                                                                                                                                                                                                                                                                                          | <a href="#">2014 BC-7</a><br><a href="#">Briarwood/Dawnview Water Quality Improvement Project</a><br>Golden Valley<br><br>40 lbs TP<br>23 tons TSS                                                                                                                                                                                                                                                                                    |

|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |                                                                                                                                                                                                                                                                                                                                                                                      |                                                                                                                                                                                                                                                                                                                                                                                                                        |
|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <a href="#"><u>2011 CR-M</u></a><br><a href="#"><u>Main Stem Restoration Project, Wisconsin Ave to 10th Ave and Duluth St to the Crystal Border</u></a><br>Golden Valley<br>60 lbs TP<br>105,000 lbs TSS                                                                                                                                                                                                                                                                                                                                                                                                | <a href="#"><u>2010 PC-1</u></a><br><a href="#"><u>Plymouth Creek Restoration Project, Medicine Lake to 26<sup>th</sup> Ave.</u></a><br>Plymouth<br>180 lbs TP<br>180 Tons TSS                                                                                                                                                                                                                                                                                                                              | <a href="#"><u>2010 CR-M</u></a><br><a href="#"><u>Main Stem Restoration Project Golden Valley-Crystal Border to Regent Ave.</u></a><br>Golden Valley<br>96 lbs TP; 100 tons TSS                                                                                                                                                                                                     | <a href="#"><u>2016 BC-4</u></a><br><a href="#"><u>Honeywell Pond Expansion Project</u></a><br>Golden Valley; 40 lbs TP                                                                                                                                                                                                                                                                                                |
| <a href="#"><u>2016 NL-1</u></a><br><a href="#"><u>Northwood Lake Improvement Project</u></a><br>New Hope; 22 lbs TP                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    | <a href="#"><u>2015 CR-M</u></a><br><a href="#"><u>Bassett Creek Main Stem Restoration Project: 10th Avenue to Duluth Street</u></a><br>Golden Valley<br>Project constructed 2015-2016.<br>Vegetation mgmt. through 2018.<br>80 lbs TP + 170,000 lbs TSS                                                                                                                                                                                                                                                    | <a href="#"><u>2017 CR-P</u></a><br><a href="#"><u>Plymouth Creek Restoration Project, Annapolis Lane to 2,500 feet Upstream</u></a><br>Plymouth<br>Design summer 2017<br>Construction completed May 2018.<br>Veg establishment, repairs thru 2019<br>52 lbs TP + 90,800 lbs TSS<br>Final report January 2020                                                                        | <a href="#"><u>2018 BCP-2</u></a><br><a href="#"><u>Bassett Creek Park Pond Phase I Dredging Project: Winnetka Pond</u></a><br>Crystal<br>Design approved summer 2018<br>Pond excavation completed March 2019<br>Native buffer establishment 2019 – 2023.<br>51.7 lbs TP + 1,823 lbs TSS<br>Final report (not including buffer) approved Sept 2020                                                                     |
| <a href="#"><u>2020 CL-3</u></a><br><a href="#"><u>Crane Lake Improvement Project</u></a><br>Minnetonka<br>Design approved May 2019.<br>Construction 2019 and 2020.<br>9 lbs TP + 3,500 lbs TSS<br>Final report presented Dec 2020.                                                                                                                                                                                                                                                                                                                                                                     | <a href="#"><u>2019 WST-2</u></a><br><a href="#"><u>Westwood Lake Water Quality Improvement Project</u></a><br>St. Louis Park<br><br>Incorporated into Westwood Hills Nature Center<br>Designs approved Aug 2018<br>Construction completed 2020-2021.<br>0.33 lbs TP + 60 lbs TSS<br>Included interactive educational components and BCWMC watershed sign<br>Final report presented Dec 2021.                                                                                                               | ML-23<br><a href="#"><u>Cost Share Purchase of High Efficiency Street Sweeper</u></a><br>Plymouth<br><br>2021 Report approved Jan 2022<br><br>2020 and 2021 TP removal estimates, respectively:<br>232.5 lbs and 169.5 lbs<br><br>2020 and 2021 Chloride removal estimates, respectively:<br>5.14 lbs and 9.66 lbs                                                                   | <a href="#"><u>2017 CR-M</u></a><br><a href="#"><u>Main Stem Bassett Creek Streambank Erosion Repair Project</u></a><br>Minneapolis<br><br>Reach 1 Cedar Lk Rd to Van White Blvd;<br>Reach 2 across from Fruen Mill<br>Designs approved 2017<br>Construction completed late 2020.<br>Final report approved Feb 2022.<br><br>29 lbs TP + 50,500 lbs TSS<br>1,705 linear feet of streambank restored between two reaches |
| <a href="#"><u>2020 SL-8</u></a><br><a href="#"><u>Sweeney Lake Water Quality Improvement Project</u></a><br>Golden Valley<br><br>With 319 grant funds, perform alum treatment in lake and carp removal and management in Schaper Pond and Sweeney Lake. Project ordered Sept 2019. Grant agreement executed Jan 2020. Open house held April 2020. Carp removal summer 2020; first phase alum treatment late Oct 2020. Follow up monitoring summer 2021 and 2022. Second phase alum completed fall 2022. Carp surveys and removals continue through 2026 with Schaper Pond Diversion Project CIP funds. | <a href="#"><u>BC-7</u></a><br><a href="#"><u>Bassett Creek Main Stem Lagoon Dredging Project</u></a><br>Golden Valley and Minneapolis<br><br>Feasibility study June 2020.<br>50% designs Dec 2021.<br>90% designs June 2022.<br>Construction Jan 2023 – March 2023.<br>Dredged 3 of 7 lagoons in Bassett Creek in Wirth Park<br><br>390 lbs/yr total phosphorus<br>101,000 lbs/yr total suspended solids<br>Lagoons dredged to ~ 4 ft depth                                                                | <a href="#"><u>ML-20</u></a><br><a href="#"><u>Mt. Olivet Stream Restoration Project</u></a><br>Plymouth<br>Feasibility study May 2020.<br>Designs completed 2021<br>Construction winter 2021/2022<br><br>1,300 ft of stream between Old Rockford Rd and French Regional Park + small wetland restoration<br><br>5.3 lbs/yr total phosphorus<br>10,560 lbs/yr total suspended solids | <a href="#"><u>PL-7</u></a><br><a href="#"><u>Parkers Lake Drainage Improvement Project</u></a><br>Plymouth<br><br>Feasibility study May 2020<br>Design completed in 2021<br>Construction winter 2021/2022.<br><br>1,100 ft of intermittent stream between 18 <sup>th</sup> Ave. N. and County Rd 6<br>20.1 lbs/yr total phosphorus<br>40,140 lbs/yr total suspended solids                                            |
| <a href="#"><u>2019 BC-2, 3, 8</u></a><br><a href="#"><u>DeCola Ponds B &amp; C Improvement Project</u></a><br>Golden Valley<br><br>Feasibility Study May 2018<br>50% Design Plans February 2019<br>90% Plans April 2019.<br>Construction spring 2020<br>Vegetation restoration 2020 - 2024<br><br><u>Outcomes:</u><br>23.9 acre-feet Additional Flood Storage:<br>10.8 lbs/yr phosphorus reduction<br>2.9 acres Restored Wetland and Upland<br>2.0 acres Additional Open Water Area:<br>Reduced 100-year Flood Depth on Medicine Lake Road:<br>From 3.1 ft to < 2.0 ft                                 | <a href="#"><u>ML-22</u></a><br><a href="#"><u>Ponderosa Woods Stream Restoration Project</u></a><br>Plymouth<br><br>Feasibility study approved June 2023.<br>60% and 90% designs approved October and November 2024, respectively.<br><br>Outcomes:<br>1,000 feet of streambank restored<br>2 acres of additional buckthorn removal<br>7.3 lbs/yr phosphorus reduction<br>14,690 lbs/yr total suspended solids reduction<br><br>Tributary to Plymouth Creek just upstream of West Medicine Lake Park ponds |                                                                                                                                                                                                                                                                                                                                                                                      |                                                                                                                                                                                                                                                                                                                                                                                                                        |