



Bassett Creek Watershed Management Commission

MEMO

Date: May 9, 2018
From: Laura Jester, Administrator
To: BCWMC Commissioners
RE: **Administrator's Report**

Aside from this month's agenda items, the Commission Engineers, city staff, committee members, and I continue to work on the following Commission projects and issues.

CIP Projects (more resources at <http://www.bassettcreekwmo.org/projects.>)

2019 Medicine Lake Road and Winnetka Avenue Area Long Term Flood Mitigation Plan Implementation Phase I: DeCola Ponds B & C Improvement Project (BC-2, BC-3 & BC-8), Golden Valley (See Item 5D): At their meetings in September and October, the Commission approved a proposal and additional proposed actions (respectively) from the Commission Engineer to complete a feasibility study for this project. Feasibility study field work began in late September. A project kick-off meeting was held October 6th, a public open house was held November 9th, a meeting with permitting agencies was held December 8th and a meeting with Met Council regarding the existing sanitary sewer line was held in late December. Work on various aspects of the feasibility study continued over the winter including establishment of ordinary high-water levels, test trench investigations, use of the XP-SWMM model, and development of 3 concepts for city staff, administrator review and presentation to residents at a public open house on April 11th. At its April meeting, the Commission reviewed 3 concepts for implementation. A complete feasibility study will be presented at this meeting. Project website: <http://www.bassettcreekwmo.org/index.php?cid=433>

2019 2020 Bryn Mawr Meadows Water Quality Improvement Project (BC-5), Minneapolis: At their meeting in September, the Commission approved a proposal from the Commission Engineer to complete a feasibility study for this project. A project kick-off meeting was held on October 23rd. A wetland delineation is complete and submitted for approval. Preliminary concepts were developed and discussed with designers for Minneapolis Park and Rec Board. A meeting with permitting agencies was held on January 19th and another meeting with MPRB designers was held February 13th to review possible concepts. Soil borings were recently completed and a public open house on the MPRB's Bryn Mawr Meadows Park improvement project was held March 8th and had about 50 participants. At their meeting in April, the Commission approved a TAC and staff recommendation to move this project from implementation in 2019 to design in 2020 and construction in 2021 to better coincide with the MPRB's planning and implementation of significant improvements and redevelopment Bryn Mawr Meadows Park where the project will be located. Project website: <http://www.bassettcreekwmo.org/projects/all-projects/bryn-mawr-meadows-water-quality-improvement-project>

2019 Westwood Lake Water Quality Improvement Project (WST-2), St. Louis Park (See Item 5A): At their meeting in September, the Commission approved a proposal from the Commission Engineer to complete a feasibility study for this project. The project will be completed in conjunction with the Westwood Hills Nature Center reconstruction project. A kick-off meeting was held November 21st. A wetland delineation was completed and approved. The Commission Engineer has received the architect's survey and building location and soil boring data. Project concepts were recently discussed with the city's architect and city staff and two public open houses were held in February for the Westwood Hills Nature Center reconstruction project. At their meeting in April, the Commission reviewed concepts presented in a draft feasibility study. At this meeting the Commission will consider approving a final feasibility study. Project website: <http://www.bassettcreekwmo.org/projects/all-projects/westwood-lake-water-quality-improvement-project>

2018 Bassett Creek Park Pond Phase I Dredging Project: Winnetka Pond, Crystal (BCP-2): The final feasibility study for this project was approved at the May 2017 meeting and is available on the project page online at <http://www.bassettcreekwmo.org/index.php?cID=403>. At the September 2017 meeting, the Commission held a public hearing on the project and adopted a resolution officially ordering the project, certifying costs to Hennepin County, and entering an agreement with the City of Crystal for design and construction. Hennepin County approved the 2018 final levy request at their meeting in November 2017. The City of Crystal hired Barr Engineering to design the project. At their meeting in April, the Commission approved 50% design plans. 90% design plans are expected at the June Commission meeting. A public open house on the project is scheduled for May 24th, 5:30 – 7:00 p.m. in the Crystal City Hall.

2017 Plymouth Creek Restoration Project, Annapolis Lane to 2,500 feet Upstream (2017CR-P): All project documents including the feasibility study and 90% design plans are available online at <http://www.bassettcreekwmo.org/index.php?cID=284>. The BCWMC executed agreements with the BWSR for a \$400,000 Clean Water Fund grant and with Hennepin County for a \$50,000 Opportunity Grant and a subgrant agreement with the City was executed. Project design was completed by the city's contractor, Wenck Associates, with 60% and 90% design plans approved by the Commission at the April and August 2017 meetings, respectively. Plymouth City Council awarded a construction contract in early December 2018 and construction got underway on December 11, 2018. Much of the work was on hold over the winter but recently began again. Banks are stabilized in Reach 3 (downstream of Fernbrook). Clearing, grubbing, and bank stabilization work continues in Reaches 1 and 2.

2017 Main Stem Bassett Creek Streambank Erosion Repair Project (2017CR-M): The feasibility study for this project was approved at the April Commission meeting and the final document is available on the project page at: <http://www.bassettcreekwmo.org/index.php?cID=281>. A Response Action Plan to address contaminated soils in the project area was completed by Barr Engineering with funding from Hennepin County and was reviewed and approved by the MPCA. The Commission was awarded an Environmental Response Fund grant from Hennepin County for \$150,300 and a grant agreement is in the process of being signed by the county. A subgrant agreement with the City will be developed. The City hired Barr Engineering to design and construct the project. Fifty-percent and 90% designs were approved at the August and October Commission meetings, respectively. In September, design plans were presented by Commission and city staff to the Harrison Neighborhood Association's Glenwood Revitalization Team committee and through a public open house on the project. Bidding for construction is complete and a pre-construction meeting was recently held. Construction will begin this summer.

2016 Northwood Lake Improvement Project, New Hope (NL-1) (No change since February): Northwood Lake Improvement Project is nearing completion with all major work complete. The storm water tank was fully operational in June and irrigated the fields all summer. Since it began operating the tank has captured and reused 904,000 gallons of storm water. All raingardens are planted and working well. A grand opening of the park was held last spring. Friends of Northwood Lake disseminated water quality educational materials, including BCWMC materials. A semi-annual grant report was submitted to the MPCA in January. The final piece of the project is to install educational signage which will happen this spring.

2016 Honeywell Pond Expansion Project, Golden Valley (BC-4): In spring 2016, the Honeywell Pond Project was bid as part of the City of Golden Valley and Hennepin County's Douglas Drive (CSAH 102) Reconstruction Project. The reconstruction project began in June 2016. Excavation of the pond basin is complete and the disturbed soils around the pond were temporarily stabilized. The force main work was recently completed. The lift station and pumps were installed and connected to the Sandburg Athletic. Final stabilization of the pond was completed last fall and the area was seeded with a mix of natives including wetland and upland species. The project is complete and a final report and final reimbursement request is expected in June.

2015 Main Stem Restoration Project 10th Avenue to Duluth Street, Golden Valley (2015CR) (No change since October): The restoration project is being constructed in two phases, each under separate contract. Phase one included stream bank shaping, placement of field stone rock and 12-inch bio-logs, and repair of storm sewer outlets. The first phase of the project began in November 2015 and was finished in June 2016. Turf establishment and minor restoration repairs in Phase 1 were accepted in late October 2016. Repairs to some areas where flooding impacted rocks or biologs were completed and accepted in mid-December 2016. Phase 1 of the construction project has entered the warranty period.

Phase 2 of the project includes the establishment of native vegetation along the stream, including grasses, wildflowers, shrubs, live stakes and fascines, and cordgrass plugs. The project has been seeded and stabilized and maintenance mowing and spot treatments have been completed. Applied Ecological Services (AES) installed live stakes and fascines this spring and completed the tree and shrub planting along the restoration project. AES will continue to monitor and maintain the native vegetation through 2018. It is anticipated that the total contract amount for both Phase one and Phase two will be within the Watershed's overall project budget.

2014 Schaper Pond Diversion Project, Golden Valley (SL-3) (See Item 5B): Repairs to the baffle structure were made in 2017 after anchor weights pulled away from the bottom of the pond and some vandalism occurred in 2016. The city continues to monitor the baffle and check the anchors, as needed. Vegetation around the pond was planted in 2016 and a final inspection of the vegetation was completed last fall. Once final vegetation has been completed, erosion control will be pulled and the contract will be closed. The Commission Engineer began the Schaper Pond Effectiveness Monitoring Project last summer and will present results at this meeting.

2014 Twin Lake In-lake Alum Treatment, Golden Valley (TW-2): (No change since January 2017) At their March 2015 meeting, the Commission approved the project specifications and directed the city to finalize specifications and solicit bids for the project. The contract was awarded to HAB Aquatic Solutions. The alum treatment spanned two days: May 18- 19, 2015 with 15,070 gallons being applied. Water temperatures and water pH stayed within the desired ranges for the treatment. Early transparency data from before and after the treatment indicates a change in Secchi depth from 1.2 meters before the treatment to 4.8 meters on May 20th. There were no complaints or comments from residents during or since the treatment. Water monitoring continues to determine if and when a second alum treatment is necessary. Lake monitoring in 2017 will help determine if a second dose of alum is needed to retain water quality.

2013 Four Season Area Water Quality Project/Agora Development (NL-2): At their meeting in December 2016, the Commission took action to contribute up to \$830,000 of Four Seasons CIP funds for stormwater management at the Agora development on the old Four Seasons Mall location. At their February 2017 meeting the Commission approved an agreement with Rock Hill Management (RHM) and an agreement with the City of Plymouth allowing the developer access to a city-owned parcel to construct a wetland restoration project and to ensure ongoing maintenance of the CIP project components. At the August 2017 meeting, the Commission approved the 90% design plans for the CIP portion of the project. At the April 2018 meeting, Commissioner Prom notified the Commission that RHM recently disbanded its efforts to purchase the property for redevelopment. I will be writing letters to the RHM and the City of Plymouth to officially cancel the agreements. Staff will work with the City of Plymouth to determine another possible option for treatment in this area.

Other Work

CIP Project Work and Technical Assistance

- Coordinated with TRPD and AMLAC on zebra mussel identification training and presenting BCWCMC's role in AIS at the AMLAC annual meeting
- Reviewed final feasibility studies for DeCola Ponds and Westwood Lake Projects
- Walked Reaches 1 and 3 and took photos of Plymouth Creek Restoration Project
- Prepared for and attended BCWMC CIP Prioritization Committee meeting; met with Commission engineers as follow up and to plan for next meeting

Administration and Education

- Participated in Mississippi River Basin meeting on Watershed Based Funding
- Began minor plan amendment process: prepared materials, set public hearing date, notified cities and review agencies
- Delivered CAMP monitoring kits
- Updated administrative calendar and CIP project status table
- Developed email of events and meetings for Commissioners, et al
- Reviewed BCWMC column for Sun Post
- Attended WMWA meeting
- Prepared proposed 2019 budget, prepared for and attended Budget Committee meeting