



Bassett Creek Watershed Management Commission

MEMO

Date: December 12, 2018
From: Laura Jester, Administrator
To: BCWMC Commissioners
RE: **Administrator's Report**

Aside from this month's agenda items, the Commission Engineers, city staff, committee members, and I continue to work on the following Commission projects and issues.

CIP Projects (more resources at <http://www.bassettcreekwmo.org/projects.>)

2019 Medicine Lake Road and Winnetka Avenue Area Long Term Flood Mitigation Plan Implementation Phase I: DeCola Ponds B & C Improvement Project (BC-2, BC-3 & BC-8), Golden Valley: A feasibility study for this project was completed in May after months of study, development of concepts and input from residents at two public open houses. At the May meeting, the Commission approved Concept 3 and set a maximum 2019 levy. Also in May, the Minnesota Legislature passed the bonding bill and the MDNR has since committed \$2.3M for the project. The Hennepin County Board approved a maximum 2019 levy request at their meeting in July. A BCWMC public hearing on this project was held on August 16th with no comments being received. Also at that meeting the Commission officially ordered the project and entered an agreement with the City of Golden Valley to design and construct the project. In September, the City of Golden Valley approved the agreement with the BCWMC. The [Sun Post](#) ran an article on this project October 2. Another public open house and presentation of 50% designs are expected in February. An EAW report was completed and will be available for public review and comment December 17 – January 16. Project website: <http://www.bassettcreekwmo.org/index.php?cID=433>.

2020 Bryn Mawr Meadows Water Quality Improvement Project (BC-5), Minneapolis: A feasibility study by the Commission Engineer began last fall and included wetland delineations, soil borings, public open houses held in conjunction with MPRB's Bryn Mawr Meadows Park improvement project, and input from MPRB's staff and design consultants. At their meeting in April, the Commission approved a TAC and staff recommendation to move this project from implementation in 2019 to design in 2020 and construction in 2021 to better coincide with the MPRB's planning and implementation of significant improvements and redevelopment Bryn Mawr Meadows Park where the project will be located. A draft feasibility study was presented at the October meeting. At direction of the Commission, staff discussed Penn Pond function and maintenance with MnDOT to better understand treatment options. The final feasibility study is expected at the January meeting. Project website: <http://www.bassettcreekwmo.org/projects/all-projects/bryn-mawr-meadows-water-quality-improvement-project>

2019 Westwood Lake Water Quality Improvement Project (WST-2) St. Louis Park (No change since Nov): At their meeting in September 2017, the Commission approved a proposal from the Commission Engineer to complete a feasibility study for this project. The project will be completed in conjunction with the Westwood Hills Nature Center reconstruction project. After months of study, several meetings with city consultants and nature center staff, and a public open house, the Commission approved Concept 3 (linear water feature) and set a maximum 2019 levy at their May meeting. 50% designs were approved at the July meeting and 90% design plans were approved at the August meeting. The Hennepin County Board approved a maximum 2019 levy request at their meeting in July. A BCWMC public hearing on this project was held on August 16th with no comments being received. Also at that meeting the Commission officially ordered the project and entered an

agreement with the City of St. Louis Park to design and construct the project and directed the Education Committee to work with the Commission Engineer and city staff to develop a BCWMC educational sign for inside the nature center. The draft sign was presented at the October meeting and will be finalized soon. The Sun Sailor printed [an article](#) on the project in October. Project website: <http://www.bassettcreekwmo.org/projects/all-projects/westwood-lake-water-quality-improvement-project>

2018 Bassett Creek Park Pond Phase I Dredging Project: Winnetka Pond, Crystal (BCP-2): The final feasibility study for this project was approved at the May 2017 meeting and is available on the project page online at <http://www.bassettcreekwmo.org/index.php?cID=403>. At the September 2017 meeting, the Commission held a public hearing on the project and adopted a resolution officially ordering the project, certifying costs to Hennepin County, and entering an agreement with the City of Crystal for design and construction. Hennepin County approved the 2018 final levy request at their meeting in November 2017. The City of Crystal hired Barr Engineering to design the project. At their meeting in April, the Commission approved 50% design plans. A public open house on the project was held May 24th where four residents asked questions, provided comments, and expressed support. 90% design plans were approved at the June 2018 meeting. An Environmental Assessment Worksheet was recently approved and a construction company was awarded the contract. A pre-construction meeting will happen soon. Construction bids are due mid-November. Construction is expected this winter.

2017 Plymouth Creek Restoration Project, Annapolis Lane to 2,500 feet Upstream (2017CR-P): (No change since August) All project documents including the feasibility study and 90% design plans are available online at <http://www.bassettcreekwmo.org/index.php?cID=284>. The BCWMC executed agreements with the BWSR for a \$400,000 Clean Water Fund grant and with Hennepin County for a \$50,000 Opportunity Grant and a subgrant agreement with the City was executed. Project design was completed by the city's contractor, Wenck Associates, with 60% and 90% design plans approved by the Commission at the April and August 2017 meetings, respectively. Plymouth City Council awarded a construction contract in early December 2017 and construction got underway on December 11, 2017. Streambank restoration work is complete in all three reaches. Vegetation is currently being established. Requests for reimbursement to the city were approved at the June and July BCWMC meetings. I will work on submitting a grant request to the State, if appropriate given expenditures.

2017 Main Stem Bassett Creek Streambank Erosion Repair Project (2017CR-M) (No change since June): The feasibility study for this project was approved at the April Commission meeting and the final document is available on the project page at: <http://www.bassettcreekwmo.org/index.php?cID=281>. A Response Action Plan to address contaminated soils in the project area was completed by Barr Engineering with funding from Hennepin County and was reviewed and approved by the MPCA. The Commission was awarded an Environmental Response Fund grant from Hennepin County for \$150,300 and a grant agreement is in the process of being signed by the county. A subgrant agreement with the City will be developed. The City hired Barr Engineering to design and construct the project. Fifty-percent and 90% designs were approved at the August and October Commission meetings, respectively. In September, design plans were presented by Commission and city staff to the Harrison Neighborhood Association's Glenwood Revitalization Team committee and through a public open house on the project. Bidding for construction is complete and a pre-construction meeting was recently held. Construction was to begin this summer but will be delayed until winter/spring 2019 due to the unanticipated need for a field based cultural and historical survey of the project area required by the Army Corps of Engineers and the preference for Pioneer Paper (a significant landowner and access grantor) for a spring/summer construction window. The cultural and historical survey fieldwork is complete and a final report is expected in mid-December.

2015 Main Stem Restoration Project 10th Avenue to Duluth Street, Golden Valley (2015CR) (No change since October 2017): The restoration project is being constructed in two phases, each under separate contract. Phase one included stream bank shaping, placement of field stone rock and 12-inch bio-logs, and repair of storm sewer outlets. The first phase of the project began in November 2015 and was finished in June 2016. Turf establishment and minor restoration repairs in Phase 1 were accepted in late October 2016. Repairs to some areas where flooding impacted rocks or biologists were completed and accepted in mid-December 2016. Phase 1 of the construction project has entered the warranty period.

Phase 2 of the project includes the establishment of native vegetation along the stream, including grasses, wildflowers, shrubs, live stakes and fascines, and cordgrass plugs. The project has been seeded and stabilized and maintenance mowing and spot treatments have been completed. Applied Ecological Services (AES) installed live stakes and fascines this spring and completed the tree and shrub planting along the restoration project. AES will continue to monitor and maintain the native vegetation through 2018. It is anticipated that the total contract amount for both Phase one and Phase two will be within the Watershed's overall project budget.

2014 Schaper Pond Diversion Project, Golden Valley (SL-3) (No change since October): Repairs to the baffle structure were made in 2017 after anchor weights pulled away from the bottom of the pond and some vandalism occurred in 2016. The city continues to monitor the baffle and check the anchors, as needed. Vegetation around the pond was planted in 2016 and a final inspection of the vegetation was completed last fall. Once final vegetation has been completed, erosion control will be pulled and the contract will be closed. The Commission Engineer began the Schaper Pond Effectiveness Monitoring Project last summer and presented results and recommendations at the May 2018 meeting. Additional effectiveness monitoring is being performed this summer. At the July meeting the Commission Engineer reported that over 200 carp were discovered in the pond during a recent carp survey. At the September meeting the Commission approved the Engineer's recommendation to perform a more in-depth survey of carp including transmitters to learn where and when carp are moving through the system.

2014 Twin Lake In-lake Alum Treatment, Golden Valley (TW-2): (No change since June) At their March 2015 meeting, the Commission approved the project specifications and directed the city to finalize specifications and solicit bids for the project. The contract was awarded to HAB Aquatic Solutions. The alum treatment spanned two days: May 18- 19, 2015 with 15,070 gallons being applied. Water temperatures and water pH stayed within the desired ranges for the treatment. Early transparency data from before and after the treatment indicates a change in Secchi depth from 1.2 meters before the treatment to 4.8 meters on May 20th. There were no complaints or comments from residents during or since the treatment. Water monitoring continues to determine if and when a second alum treatment is necessary. Lake monitoring results from 2017 were presented at the June 2018 meeting. Commissioners agreed with staff recommendations to keep the CIP funding remaining for this project as a 2nd treatment may be needed in the future.

2013 Four Season Area Water Quality Project/Agora Development (NL-2) (No change since May): At their meeting in December 2016, the Commission took action to contribute up to \$830,000 of Four Seasons CIP funds for stormwater management at the Agora development on the old Four Seasons Mall location. At their February 2017 meeting the Commission approved an agreement with Rock Hill Management (RHM) and an agreement with the City of Plymouth allowing the developer access to a city-owned parcel to construct a wetland restoration project and to ensure ongoing maintenance of the CIP project components. At the August 2017 meeting, the Commission approved the 90% design plans for the CIP portion of the project. At the April 2018 meeting, Commissioner Prom notified the Commission that RHM recently disbanded its efforts to purchase the property for redevelopment. I will be writing letters to the

RHM and the City of Plymouth to officially cancel the agreements. Staff will work with the City of Plymouth to determine another possible option for treatment in this area.

Other Work

CIP Project Work and Technical Assistance

- Met with Commission Engineers, Minneapolis staff, Wenck staff and others to discuss developing a scope to study floodplain impacts and mitigation opportunities during development
- Fielded calls from project proposers regarding BCWMC review process and requirements

Administration and Education

- Finalized November CIP Prioritization Committee meeting notes; met with Commission Engineers to plan for next meeting; participated in committee meeting
- Participated in BWSR Watershed Based Funding forum, representing watershed management organizations
- Invoiced member cities for 2019 assessments
- Coordinated local water management plan reviews and timeline; updated status table
- Reviewed revised Minnetonka Water Resources Management Plan
- Reviewed draft December education press release
- Reviewed/commented on next version of draft BCWMC Education sign for Westwood Hills Nature Center
- Attended and gave presentation at Minnesota Association of Watershed District Conference
- Gathered signatures on resolutions; distributed and filed final resolutions
- Coordinated with TRPD re: invoicing
- Gathered ideas and communicated with partners re: AIS grant application