

## BCWMC Capital Improvement Project Status – March 2019

Feasibility Study	In Design/Bidding	In Construction	Completed
<p style="text-align: center;"><a href="#">2020 ML-21</a> <a href="#">Jevne Park Stormwater Improvement Project</a> Medicine Lake</p> <p>Study proposal by Commission Engineer approved July 2018. Study underway, draft expected April 2019. Public open house Feb 28, 2019. Draft study to Commission April 2019</p>	<p style="text-align: center;"><a href="#">2019 BC-2, 3, 8</a> <a href="#">DeCola Ponds B &amp; C Improvement Project</a> Golden Valley</p> <p>Study approved: May 2018 Agreement with GV signed Aug 2018. 50% Design Plans presented at February 2019 meeting.</p>	<p style="text-align: center;"><a href="#">2018 BCP-2</a> <a href="#">Bassett Creek Park Pond Phase I Dredging Project: Winnetka Pond</a> Crystal</p> <p>Design began: Oct 2017 50% plans approved: April 2018 90% plans approved: June 2018 Contamination discovered Feb 2019 Agreement w/ city amended Mar 2019 Excavation Feb – March 2019</p>	<p style="text-align: center;"><a href="#">2014 BC-7</a> <a href="#">Briarwood/Dawnview Water Quality Improvement Project</a> Golden Valley</p> <p>40 lbs TP 23 tons TSS</p>
<p style="text-align: center;"><a href="#">2020 BC-5</a> <a href="#">Bryn Mawr Meadows Water Quality Improvement Project</a> Minneapolis</p> <p>Draft study presented October 2018. Final study approved January 2019.</p>	<p style="text-align: center;"><a href="#">2019 WST-2</a> <a href="#">Westwood Lake Water Quality Improvement Project</a> St. Louis Park</p> <p>Feasibility Study approved: May 2018 90% Designs approved Aug 2018 BCWMC educational sign development is nearly finalized</p>	<p style="text-align: center;"><a href="#">2014 SL-3</a> <a href="#">Schaper Pond Diversion Project</a> Golden Valley</p> <p>Project constructed 2016-2017. Project monitoring in progress including carp surveys.</p>	<p style="text-align: center;"><a href="#">2012 CR -M</a> <a href="#">Main Stem Restoration Project, Wirth Park</a> Minneapolis</p> <p>60 lbs TP 105,000 lbs TSS</p>
<p style="text-align: center;"><a href="#">2020 CL-3</a> <a href="#">Crane Lake Improvement Project</a> Minnetonka</p> <p>Commission discussed draft study September 2018. Revised study presented March 2019.</p>	<p style="text-align: center;"><a href="#">2013 NL-2</a> <a href="#">Four Season Area Water Quality Project/Agora Development</a> Plymouth</p> <p>Redevelopment project cancelled. Investigating other options in this area.</p>	<p style="text-align: center;"><a href="#">2017 CR-M</a> <a href="#">Main Stem Bassett Creek Streambank Erosion Repair Project</a> Minneapolis</p> <p>50% Designs approved: August 2017 90% Designs approved: October 2017 Bidding process complete Construction begins spring 2019.</p>	<p style="text-align: center;"><a href="#">2012 THW-4</a> <a href="#">Wirth Lake Outlet Structure</a> Golden Valley</p> <p>Resulted in removal of lake from impaired waters list. 55 lbs TP</p>
	<p style="text-align: center;"><a href="#">2013 ML-8</a> <a href="#">Lakeview Park Pond Project</a> Golden Valley</p> <p>Project deemed not feasible. City is investigating other options in this area.</p>	<p style="text-align: center;"><a href="#">2017 CR-P</a> <a href="#">Plymouth Creek Restoration Project, Annapolis Lane to 2,500 feet Upstream</a> Plymouth</p> <p>50% Designs: June 2017 90% Designs: August 2017 Construction completed May 2018. Vegetation establishment thru 2018. 52 lbs TP + 90,800 TSS</p>	<p style="text-align: center;"><a href="#">2012</a> <a href="#">North Branch Bassett Creek Restoration Project, 200 Feet Upstream of Douglas Drive to 32nd Avenue North</a> Crystal</p> <p>68 lbs TP 119,000 lbs TSS</p>
		<p style="text-align: center;"><a href="#">2015 TW-2</a> <a href="#">Twin Lake Alum Treatment</a> Golden Valley</p> <p>First treatment in May 2015. Results from the first treatment were presented in June 2018. Second treatment date TBD.</p>	<p style="text-align: center;"><a href="#">2011 CR-M</a> <a href="#">Main Stem Restoration Project, Wisconsin Ave to 10th Ave and Duluth St to the Crystal Border</a> Golden Valley</p> <p>60 lbs TP 105,000 lbs TSS</p>
			<p style="text-align: center;"><a href="#">2010 PC-1</a> <a href="#">Plymouth Creek Restoration Project, Medicine Lake to 26<sup>th</sup> Ave.</a> Plymouth</p> <p>180 lbs TP 180 Tons TSS</p>
			<p style="text-align: center;"><a href="#">2010 CR-M</a> <a href="#">Main Stem Restoration Project Golden Valley-Crystal Border to Regent Ave.</a> Golden Valley</p> <p>96 lbs TP; 100 tons TSS</p>
			<p style="text-align: center;"><a href="#">2016 BC-4</a> <a href="#">Honeywell Pond Expansion Project</a> Golden Valley</p> <p>40 lbs TP</p>
			<p style="text-align: center;"><a href="#">2016 NL-1</a> <a href="#">Northwood Lake Improvement Project</a> New Hope</p> <p>22 lbs TP</p>
			<p style="text-align: center;"><a href="#">2015 CR-M</a> <a href="#">Bassett Creek Main Stem Restoration Project: 10th Avenue to Duluth Street</a> Golden Valley</p> <p>Project constructed 2015-2016. Maintenance of native vegetation continued through 2018. 80 lbs TP + 170,000 lbs TSS</p>

