

## BCWMC Capital Improvement Project Status – August 2019

Feasibility Study	In Design/Bidding	In Construction	Completed
<a href="#">2020 ML-21</a> <a href="#">Jevne Park Stormwater Improvement Project</a> Medicine Lake Study proposal by Commission Engineer approved July 2018. Study underway, draft expected April 2019. Public open house Feb 28, 2019. Study approved April 2019. Ordering project Sept 2019.	<a href="#">2019 BC-2, 3, 8</a> <a href="#">DeCola Ponds B &amp; C Improvement Project</a> Golden Valley Study approved: May 2018 Agreement with GV signed Aug 2018. 50% Design Plans approved at February 2019 meeting. 90% plans to Commission April 2019. Construction bid opening was June 26. Construction begins Sept.	<a href="#">2018 BCP-2</a> <a href="#">Bassett Creek Park Pond Phase I Dredging Project: Winnetka Pond</a> Crystal Design began: Oct 2017 50% plans approved: April 2018 90% plans approved: June 2018 Contamination discovered Feb 2019 Agreement w/ city amended Mar 2019 Pond excavation completed March 2019. Buffer planted this spring.	<a href="#">2014 BC-7</a> <a href="#">Briarwood/Dawnview Water Quality Improvement Project</a> Golden Valley 40 lbs TP 23 tons TSS
<a href="#">2020 BC-5</a> <a href="#">Bryn Mawr Meadows Water Quality Improvement Project</a> Minneapolis Draft study presented October 2018. Final study approved January 2019. Ordering project Sept 2019.	<a href="#">2020 CL-3</a> <a href="#">Crane Lake Improvement Project</a> Minnetonka Commission discussed draft study September 2018. Final feasibility study approved March 2019. 90% design plans presented May 2019. Officially ordering project Sept 2019.	<a href="#">2014 SL-3</a> <a href="#">Schaper Pond Diversion Project</a> Golden Valley Project constructed 2016-2017. Project monitoring in progress including carp surveys.	<a href="#">2012 CR -M</a> <a href="#">Main Stem Restoration Project, Wirth Park</a> Minneapolis 60 lbs TP 105,000 lbs TSS
	<a href="#">2013 NL-2</a> <a href="#">Four Season Area Water Quality Project/Agora Development</a> Plymouth Original Agora redevelopment project cancelled. Dominion now planning to redevelop with same “above and beyond” pollutant removals proposed.	<a href="#">2017 CR-M</a> <a href="#">Main Stem Bassett Creek Streambank Erosion Repair Project</a> Minneapolis 50% Designs approved: August 2017 90% Designs approved: October 2017 Bidding process complete Construction begins Sept 2019	<a href="#">2012 THW-4</a> <a href="#">Wirth Lake Outlet Structure</a> Golden Valley Resulted in removal of lake from impaired waters list. 55 lbs TP
	<a href="#">2013 ML-8</a> <a href="#">Lakeview Park Pond Project</a> Golden Valley Project deemed not feasible. City is investigating other options in this area.	<a href="#">2017 CR-P</a> <a href="#">Plymouth Creek Restoration Project, Annapolis Lane to 2,500 feet Upstream</a> Plymouth 50% Designs: June 2017 90% Designs: August 2017 Construction completed May 2018. Vegetation establishment and some repairs thru 2019. 52 lbs TP + 90,800 TSS	<a href="#">2012</a> <a href="#">North Branch Bassett Creek Restoration Project, 200 Feet Upstream of Douglas Drive to 32nd Avenue North</a> Crystal 68 lbs TP 119,000 lbs TSS
		<a href="#">2015 TW-2</a> <a href="#">Twin Lake Alum Treatment</a> Golden Valley First treatment in May 2015. Results from the first treatment were presented in June 2018. Second treatment date TBD.	<a href="#">2011 CR-M</a> <a href="#">Main Stem Restoration Project, Wisconsin Ave to 10th Ave and Duluth St to the Crystal Border</a> Golden Valley 60 lbs TP 105,000 lbs TSS
		<a href="#">2019 WST-2</a> <a href="#">Westwood Lake Water Quality Improvement Project</a> St. Louis Park Feasibility Study approved: May 2018 90% Designs approved Aug 2018 BCWMC educational sign development is finalized. Nature center groundbreaking April 2019.	<a href="#">2010 PC-1</a> <a href="#">Plymouth Creek Restoration Project, Medicine Lake to 26<sup>th</sup> Ave.</a> Plymouth 180 lbs TP 180 Tons TSS
			<a href="#">2010 CR-M</a> <a href="#">Main Stem Restoration Project Golden Valley-Crystal Border to Regent Ave.</a> Golden Valley 96 lbs TP; 100 tons TSS
			<a href="#">2016 BC-4</a> <a href="#">Honeywell Pond Expansion Project</a> Golden Valley; 40 lbs TP
			<a href="#">2016 NL-1</a> <a href="#">Northwood Lake Improvement Project</a> New Hope; 22 lbs TP
			<a href="#">2015 CR-M</a> <a href="#">Bassett Creek Main Stem Restoration Project: 10th Avenue to Duluth Street</a> Golden Valley Project constructed 2015-2016. Vegetation mgmt. through 2018. 80 lbs TP + 170,000 lbs TSS