

BCWMC Capital Improvement Project Status – August 2018

Feasibility Study	In Design/Bidding	In Construction	Completed
<p>2019 BC-2, 3, 8 DeCola Ponds B & C Improvement Project Golden Valley</p> <p>Study approved: May 2018</p>	<p>2018 BCP-2 Bassett Creek Park Pond Phase I Dredging Project: Winnetka Pond Crystal</p> <p>Design began: Oct 2017 50% plans approved: April 2018 90% plans approved: June 2018</p>	<p>2014 SL-3 Schaper Pond Diversion Project Golden Valley</p> <p>Project constructed 2016-2017. Vegetation establishment and project monitoring in progress.</p>	<p>2014 BC-7 Briarwood/Dawnview Water Quality Improvement Project Golden Valley</p>
<p>2020 BC-5 Bryn Mawr Meadows Water Quality Improvement Project Minneapolis</p> <p>Study completion expected: Summer 2018</p>	<p>2019 WST-2 Westwood Lake Water Quality Improvement Project St. Louis Park</p> <p>Feasibility Study approved: May 2018 90% Design to be presented Aug 2018.</p>	<p>2015 TW-2 Twin Lake Alum Treatment Golden Valley</p> <p>First treatment in May 2015. Second treatment date TBD.</p>	<p>2012 CR -M Main Stem Restoration Project, Wirth Park Minneapolis</p>
<p>2020 ML-21 Jevne Park Stormwater Improvement Project Medicine Lake</p> <p>Study being performed by Commission Engineer. Proposal approved July 2018.</p>	<p>2013 NL-2 Four Season Area Water Quality Project/Agora Development Plymouth</p> <p>Redevelopment project cancelled. Investigating other options in this area.</p>	<p>2015 CR-M Bassett Creek Main Stem Restoration Project: 10th Avenue to Duluth Street Golden Valley</p> <p>Project constructed 2015-2016. Maintenance of native vegetation continues through 2018.</p>	<p>2012 THW-4 Wirth Lake Outlet Structure Golden Valley</p>
<p>2020 CL-3 Crane Lake Improvement Project Minnetonka</p> <p>City completing feasibility study summer 2018.</p>	<p>2013 ML-8 Lakeview Park Pond Project Golden Valley</p> <p>Project deemed not feasible. City is investigating other options in this area.</p>	<p>2017 CR-P Plymouth Creek Restoration Project, Annapolis Lane to 2,500 feet Upstream Plymouth</p> <p>50% Designs: June 2017 90% Designs: August 2017</p> <p>Construction began Dec 2017, completed May 2018. Vegetation establishment through 2018.</p>	<p>2012 North Branch Bassett Creek Restoration Project, 200 Feet Upstream of Douglas Drive to 32nd Avenue North Crystal</p>
		<p>2017 CR-M Main Stem Bassett Creek Streambank Erosion Repair Project Minneapolis</p> <p>50% Designs approved: August 2017 90% Designs approved: October 2017 Bidding process complete Construction begins spring 2019.</p>	<p>2011 CR-M Main Stem Restoration Project, Wisconsin Ave to 10th Ave and Duluth St to the Crystal Border Golden Valley</p>
			<p>2010 PC-1 Plymouth Creek Restoration Project, Medicine Lake to 26th Ave. Plymouth</p>
			<p>2010 CR-M Main Stem Restoration Project Golden Valley-Crystal Boarder to Regent Ave. Golden Valley</p>
			<p>2016 BC-4 Honeywell Pond Expansion Project Golden Valley</p>

			2016 NL-1 Northwood Lake Improvement Project New Hope
--	--	--	--