

BCWMC Capital Improvement Project Status – January 2019

Feasibility Study	In Design/Bidding	In Construction	Completed
<p style="text-align: center;">2020 ML-21 Jevne Park Stormwater Improvement Project Medicine Lake</p> <p>Study proposal by Commission Engineer approved July 2018. Study underway, draft expected April 2019.</p>	<p style="text-align: center;">2019 BC-2, 3, 8 DeCola Ponds B & C Improvement Project Golden Valley</p> <p>Study approved: May 2018 Agreement with GV signed Aug 2018. Design underway.</p>	<p style="text-align: center;">2018 BCP-2 Bassett Creek Park Pond Phase I Dredging Project: Winnetka Pond Crystal</p> <p>Design began: Oct 2017 50% plans approved: April 2018 90% plans approved: June 2018 Construction expected winter 2018/2019. Pre-construction meeting held Dec 14, 2018; grubbing/tree removal began Jan 2019.</p>	<p style="text-align: center;">2014 BC-7 Briarwood/Dawnview Water Quality Improvement Project Golden Valley</p> <p>40 lbs TP 23 tons TSS</p>
<p style="text-align: center;">2020 BC-5 Bryn Mawr Meadows Water Quality Improvement Project Minneapolis</p> <p>Draft study presented October 2018. Final study presented January 2019.</p>	<p style="text-align: center;">2019 WST-2 Westwood Lake Water Quality Improvement Project St. Louis Park</p> <p>Feasibility Study approved: May 2018 90% Designs approved Aug 2018 BCWMC educational sign development is nearly finalized</p>	<p style="text-align: center;">2014 SL-3 Schaper Pond Diversion Project Golden Valley</p> <p>Project constructed 2016-2017. Project monitoring in progress including carp surveys.</p>	<p style="text-align: center;">2012 CR -M Main Stem Restoration Project, Wirth Park Minneapolis</p> <p>60 lbs TP 105,000 lbs TSS</p>
<p style="text-align: center;">2020 CL-3 Crane Lake Improvement Project Minnetonka</p> <p>Commission discussed draft study September 2018. Revised study expected early 2019.</p>	<p style="text-align: center;">2013 NL-2 Four Season Area Water Quality Project/Agora Development Plymouth</p> <p>Redevelopment project cancelled. Investigating other options in this area.</p>	<p style="text-align: center;">2015 CR-M Bassett Creek Main Stem Restoration Project: 10th Avenue to Duluth Street Golden Valley</p> <p>Project constructed 2015-2016. Maintenance of native vegetation continues through 2018. 80 lbs TP + 170,000 lbs TSS</p>	<p style="text-align: center;">2012 THW-4 Wirth Lake Outlet Structure Golden Valley</p> <p>Resulted in removal of lake from impaired waters list. 55 lbs TP</p>
	<p style="text-align: center;">2013 ML-8 Lakeview Park Pond Project Golden Valley</p> <p>Project deemed not feasible. City is investigating other options in this area.</p>	<p style="text-align: center;">2017 CR-P Plymouth Creek Restoration Project, Annapolis Lane to 2,500 feet Upstream Plymouth</p> <p>50% Designs: June 2017 90% Designs: August 2017 Construction completed May 2018. Vegetation establishment thru 2018. 52 lbs TP + 90,800 TSS</p>	<p style="text-align: center;">2012 North Branch Bassett Creek Restoration Project, 200 Feet Upstream of Douglas Drive to 32nd Avenue North Crystal</p> <p>68 lbs TP 119,000 lbs TSS</p>
		<p style="text-align: center;">2017 CR-M Main Stem Bassett Creek Streambank Erosion Repair Project Minneapolis</p> <p>50% Designs approved: August 2017 90% Designs approved: October 2017 Bidding process complete Construction begins spring 2019.</p>	<p style="text-align: center;">2011 CR-M Main Stem Restoration Project, Wisconsin Ave to 10th Ave and Duluth St to the Crystal Border Golden Valley</p> <p>60 lbs TP 105,000 lbs TSS</p>
		<p style="text-align: center;">2015 TW-2 Twin Lake Alum Treatment Golden Valley</p> <p>First treatment in May 2015. Results from the first treatment were presented in June 2018. Second treatment date TBD.</p>	<p style="text-align: center;">2010 PC-1 Plymouth Creek Restoration Project, Medicine Lake to 26th Ave. Plymouth</p> <p>180 lbs TP 180 Tons TSS</p>
			<p style="text-align: center;">2010 CR-M Main Stem Restoration Project Golden Valley-Crystal Border to Regent Ave. Golden Valley</p> <p>96 lbs TP; 100 tons TSS</p>
			<p style="text-align: center;">2016 BC-4 Honeywell Pond Expansion Project Golden Valley</p> <p>40 lbs TP</p>
			<p style="text-align: center;">2016 NL-1 Northwood Lake Improvement Project New Hope</p> <p>22 lbs TP</p>