

## BCWMC Capital Improvement Project Status – November 2019

| Feasibility Study  | In Design/Bidding  | In Construction   | Completed   |
|--|--|---|---|
| <p style="text-align: center;"><a href="#">2020 ML-21</a><br/><a href="#">Jevne Park Stormwater Improvement Project</a><br/>Medicine Lake</p> <p>Study proposal by Commission Engineer approved July 2018. Study approved April 2019. Project ordered Sept 2019. No agreement executed to date</p> | <p style="text-align: center;"><a href="#">2019 BC-2, 3, 8</a><br/><a href="#">DeCola Ponds B &amp; C Improvement Project</a><br/>Golden Valley</p> <p>Study approved: May 2018<br/>Agreement with GV signed Aug 2018. 50% Design Plans approved at February 2019 meeting. 90% plans to Commission April 2019. Construction bid opening was June 26. Construction began Sept 2019.</p> | <p style="text-align: center;"><a href="#">2018 BCP-2</a><br/><a href="#">Bassett Creek Park Pond Phase I Dredging Project: Winnetka Pond</a><br/>Crystal</p> <p>Design began: Oct 2017<br/>50% plans approved: April 2018<br/>90% plans approved: June 2018<br/>Contamination discovered Feb 2019<br/>Agreement w/ city amended Mar 2019<br/>Pond excavation completed March 2019. Buffer planted spring 2019.</p> | <p style="text-align: center;"><a href="#">2014 BC-7</a><br/><a href="#">Briarwood/Dawnview Water Quality Improvement Project</a><br/>Golden Valley</p> <p>40 lbs TP<br/>23 tons TSS</p>  |
| <p style="text-align: center;"><a href="#">2020 BC-5</a><br/><a href="#">Bryn Mawr Meadows Water Quality Improvement Project</a><br/>Minneapolis</p> <p>Draft study presented October 2018. Final study approved January 2019. Project ordered project Sept 2019.</p>                              | <p style="text-align: center;"><a href="#">2020 CL-3</a><br/><a href="#">Crane Lake Improvement Project</a><br/>Minnetonka</p> <p>Commission discussed draft study September 2018. Final feasibility study approved March 2019. 90% design plans presented May 2019. Officially ordered project &amp; entered agreement w/ MTKA Sept 2019.</p>   | <p style="text-align: center;"><a href="#">2014 SL-3</a><br/><a href="#">Schaper Pond Diversion Project</a><br/>Golden Valley</p> <p>Project constructed 2016-2017. Project monitoring in progress. Carp survey &amp; mgmt. recommendations report Oct 2019. Recommendations to be implemented thru SL-8.</p>   | <p style="text-align: center;"><a href="#">2012 CR -M</a><br/><a href="#">Main Stem Restoration Project, Wirth Park</a><br/>Minneapolis</p> <p>60 lbs TP<br/>105,000 lbs TSS</p>  |
|  | <p style="text-align: center;"><a href="#">2013 NL-2</a><br/><a href="#">Four Season Area Water Quality Project/Agora Development</a><br/>Plymouth</p> <p>Original Agora redevelopment project cancelled. Dominion now planning to redevelop with same “above and beyond” pollutant removals proposed. Project review&amp; agreements likely Dec 2019.</p>                             | <p style="text-align: center;"><a href="#">2017 CR-M</a><br/><a href="#">Main Stem Bassett Creek Streambank Erosion Repair Project</a><br/>Minneapolis</p> <p>50% Designs approved: August 2017<br/>90% Designs approved: October 2017<br/>Bidding process complete<br/>Construction planned for winter 2019/2020. Project scope revised due to access issues Sept/Oct 2019 (see memos from MPLS).</p>              | <p style="text-align: center;"><a href="#">2012 THW-4</a><br/><a href="#">Wirth Lake Outlet Structure</a><br/>Golden Valley</p> <p>Resulted in removal of lake from impaired waters list.<br/>55 lbs TP</p>   |
|  | <p style="text-align: center;"><a href="#">2020 SL-8</a><br/><a href="#">Sweeney Lake Water Quality Improvement Project</a><br/>Golden Valley</p> <p>With 319 grant funds, perform alum treatment in lake and carp removal and management in Schaper Pond and Sweeney Lake. Project ordered Sept 2019. Grant agreement likely Dec 2019.</p>  | <p style="text-align: center;"><a href="#">2017 CR-P</a><br/><a href="#">Plymouth Creek Restoration Project, Annapolis Lane to 2,500 feet Upstream</a><br/>Plymouth</p> <p>50% Designs: June 2017<br/>90% Designs: August 2017<br/>Construction completed May 2018. Vegetation establishment and some repairs thru 2019.<br/>52 lbs TP + 90,800 TSS</p>   | <p style="text-align: center;"><a href="#">2012</a><br/><a href="#">North Branch Bassett Creek Restoration Project, 200 Feet Upstream of Douglas Drive to 32nd Avenue North</a><br/>Crystal</p> <p>68 lbs TP<br/>119,000 lbs TSS</p>  |
|  |  | <p style="text-align: center;"><a href="#">2015 TW-2</a><br/><a href="#">Twin Lake Alum Treatment</a><br/>Golden Valley</p> <p>First treatment in May 2015. Results from the first treatment were presented in June 2018. Second treatment date TBD.</p>  | <p style="text-align: center;"><a href="#">2011 CR-M</a><br/><a href="#">Main Stem Restoration Project, Wisconsin Ave to 10th Ave and Duluth St to the Crystal Border</a><br/>Golden Valley</p> <p>60 lbs TP<br/>105,000 lbs TSS</p>  |
|  |  | <p style="text-align: center;"><a href="#">2019 WST-2</a><br/><a href="#">Westwood Lake Water Quality Improvement Project</a><br/>St. Louis Park</p> <p>Feasibility Study approved: May 2018<br/>90% Designs approved Aug 2018<br/>BCWMC educational sign development is finalized. Nature center groundbreaking April 2019.</p>  | <p style="text-align: center;"><a href="#">2010 PC-1</a><br/><a href="#">Plymouth Creek Restoration Project, Medicine Lake to 26<sup>th</sup> Ave.</a><br/>Plymouth</p> <p>180 lbs TP<br/>180 Tons TSS</p>  |
|  |  |   | <p style="text-align: center;"><a href="#">2010 CR-M</a><br/><a href="#">Main Stem Restoration Project Golden Valley-Crystal Border to Regent Ave.</a><br/>Golden Valley</p> <p>96 lbs TP; 100 tons TSS</p>   |
|  |  |   | <p style="text-align: center;"><a href="#">2016 BC-4</a><br/><a href="#">Honeywell Pond Expansion Project</a><br/>Golden Valley; 40 lbs TP</p>  |
|  |  |   | <p style="text-align: center;"><a href="#">2016 NL-1</a><br/><a href="#">Northwood Lake Improvement Project</a><br/>New Hope; 22 lbs TP</p>   |
|  |  |   | <p style="text-align: center;"><a href="#">2015 CR-M</a><br/><a href="#">Bassett Creek Main Stem Restoration Project: 10th Avenue to Duluth Street</a><br/>Golden Valley</p> <p>Project constructed 2015-2016. Vegetation mgmt. through 2018.<br/>80 lbs TP + 170,000 lbs TSS</p> |

