

## BCWMC Capital Improvement Project Status – February 2020

Feasibility Study	In Design/Bidding	In Construction	Completed
<p><a href="#">2020 ML-21</a> <a href="#">Jevne Park Stormwater Improvement Project</a> Medicine Lake Study proposal by Commission Engineer approved July 2018. Study approved April 2019. Project ordered Sept 2019. No agreement executed to date</p>	<p><a href="#">2019 BC-2, 3, 8</a> <a href="#">DeCola Ponds B &amp; C Improvement Project</a> Golden Valley  Study approved: May 2018 Agreement with GV signed Aug 2018. 50% Design Plans approved at February 2019 meeting. 90% plans to Commission April 2019. Construction bid opening was June 26. Construction began Sept 2019.</p>	<p><a href="#">2018 BCP-2</a> <a href="#">Bassett Creek Park Pond Phase I Dredging Project: Winnetka Pond</a> Crystal  Design began: Oct 2017 50% plans approved: April 2018 90% plans approved: June 2018 Contamination discovered Feb 2019 Agreement w/ city amended Mar 2019 Pond excavation completed March 2019. Buffer planted spring 2019.</p>	<p><a href="#">2014 BC-7</a> <a href="#">Briarwood/Dawnview Water Quality Improvement Project</a> Golden Valley  40 lbs TP 23 tons TSS</p>
<p><a href="#">2020 BC-5</a> <a href="#">Bryn Mawr Meadows Water Quality Improvement Project</a> Minneapolis  Draft study presented October 2018. Final study approved January 2019. Project ordered Sept 2019.</p>	<p><a href="#">2020 CL-3</a> <a href="#">Crane Lake Improvement Project</a> Minnetonka  Commission discussed draft study September 2018. Final feasibility study approved March 2019. 90% design plans presented May 2019. Officially ordered project &amp; entered agreement w/ MTKA Sept 2019.</p>	<p><a href="#">2014 SL-3</a> <a href="#">Schaper Pond Diversion Project</a> Golden Valley  Project constructed 2016-2017. Project monitoring in progress. Carp survey &amp; mgmt. recommendations report Oct 2019. Recommendations to be implemented thru SL-8.</p>	<p><a href="#">2012 CR -M</a> <a href="#">Main Stem Restoration Project, Wirth Park</a> Minneapolis  60 lbs TP 105,000 lbs TSS</p>
<p><a href="#">BC-7</a> <a href="#">Bassett Creek Main Stem Lagoon Dredging Project</a> Minneapolis  Feasibility study proposal approved July 2019. Public open house Feb 27, 2020. Draft feasibility study expected April 2020.</p>	<p><a href="#">2013 NL-2</a> <a href="#">Four Season Area Water Quality Project/Agora Development</a> Plymouth  Original Agora redevelopment project cancelled. Dominion now planning to redevelop with same “above and beyond” pollutant removals proposed. Project reviewed by Comm Dec 2019; will come again to future meeting</p>	<p><a href="#">2017 CR-M</a> <a href="#">Main Stem Bassett Creek Streambank Erosion Repair Project</a> Minneapolis  50% Designs approved: August 2017 90% Designs approved: October 2017 Bidding process complete Construction planned for winter 2019/2020. Project scope revised due to access issues Sept/Oct 2019.</p>	<p><a href="#">2012 THW-4</a> <a href="#">Wirth Lake Outlet Structure</a> Golden Valley  Resulted in removal of lake from impaired waters list. 55 lbs TP</p>
<p><a href="#">PL-7</a> <a href="#">Parkers Lake Drainage Improvement Project</a> Plymouth  Feasibility study proposal approved August 2019. Public open house Feb 12, 2020. Draft feasibility study expected April 2020.</p>	<p><a href="#">2020 SL-8</a> <a href="#">Sweeney Lake Water Quality Improvement Project</a> Golden Valley  With 319 grant funds, perform alum treatment in lake and carp removal and management in Schaper Pond and Sweeney Lake. Project ordered Sept 2019. Grant agreement executed Jan 2020. Open house scheduled 4/8/20.</p>	<p><a href="#">2015 TW-2</a> <a href="#">Twin Lake Alum Treatment</a> Golden Valley  First treatment in May 2015. Results from the first treatment were presented in June 2018. Second treatment date TBD.</p>	<p><a href="#">2012</a> <a href="#">North Branch Bassett Creek Restoration Project, 200 Feet Upstream of Douglas Drive to 32nd Avenue North</a> Crystal  68 lbs TP 119,000 lbs TSS</p>
<p><a href="#">ML-20</a> <a href="#">Mt. Olivet Stream Restoration Project</a> Plymouth  Feasibility study proposal approved August 2019. Public open house Feb 12, 2020. Draft feasibility study expected April 2020.</p>		<p><a href="#">2019 WST-2</a> <a href="#">Westwood Lake Water Quality Improvement Project</a> St. Louis Park  Feasibility Study approved May 2018 90% Designs approved Aug 2018 BCWMC educational sign development is finalized. Nature center groundbreaking April 2019.</p>	<p><a href="#">2011 CR-M</a> <a href="#">Main Stem Restoration Project, Wisconsin Ave to 10th Ave and Duluth St to the Crystal Border</a> Golden Valley 60 lbs TP 105,000 lbs TSS</p>
			<p><a href="#">2010 PC-1</a> <a href="#">Plymouth Creek Restoration Project, Medicine Lake to 26<sup>th</sup> Ave.</a> Plymouth 180 lbs TP 180 Tons TSS</p>
			<p><a href="#">2010 CR-M</a> <a href="#">Main Stem Restoration Project Golden Valley-Crystal Border to Regent Ave.</a> Golden Valley 96 lbs TP; 100 tons TSS</p>
			<p><a href="#">2016 BC-4</a> <a href="#">Honeywell Pond Expansion Project</a> Golden Valley; 40 lbs TP</p>
			<p><a href="#">2016 NL-1</a> <a href="#">Northwood Lake Improvement Project</a> New Hope; 22 lbs TP</p>
			<p><a href="#">2015 CR-M</a> <a href="#">Bassett Creek Main Stem Restoration Project: 10th Avenue to Duluth Street</a> Golden Valley Project constructed 2015-2016. Vegetation mgmt. through 2018. 80 lbs TP + 170,000 lbs TSS</p>

			<p><a href="#">2017 CR-P</a> <a href="#">Plymouth Creek Restoration Project, Annapolis Lane to 2,500 feet Upstream</a> Plymouth 50% Designs: June 2017 90% Designs: August 2017 Construction completed May 2018. Vegetation establishment and some repairs thru 2019. 52 lbs TP + 90,800 TSS Final grant/project report this month.</p>
--	--	--	---